

4th & FINAL BILL

38

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Name of work	Construction of road				
	from Sahalganj Beoria				
	SH 74 to Pakari Basarat				
	Rajua Tola under m.n. 654 (km)				
Agency	Santosh Kumar				
Ag. No.	333 SDD - 2021-22				
Date of start	24-08-2021				
Date of Completion	23-08-2022				
Actual date of Completion	20-08-2022				
Date of Measurement	NIL				
				28/08/22	
				JS	

ABSTRACT OF COST				
1/2	Setting out Pillars			
-	- Em			
	Qty vide page 30 of TMB			
(i)	Benchmark Pillar			
1	1.786 KM Ch 4078.72/Km - by			7281 =
(ii)	Reference Pillar			
2	1.786 KM Ch 1827.99/Km - by			3354 =
2/3	Clearing & grubbing of road			
	Land - - ECI			
	Qty vide page 30 of TMB			
	0.536 Hect. Ch 52970.39/Hect. - by			28392 =
3/4	Excavation for road way			
	Cutting - - ECI			

39027 =

Continuation

Continuation