

5th bill Re-cost

44

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
N/10 - Const. of road from Govt. to					
Taka, patti (mmgs) - 50					
N/11 - m/s yaduransh Kr. Singh					
Ag. No - 02/S.B.4/2019-2020					
Date of start - 04.06.2019					
Date of comp. - 03.06.2020					
Actual date of comp. - 25.04.2022					
Further measurement - nil.					
18/05/2023					
J.C.					

1/10 - Const. of road					
1/10 - Const. of working 3 m. - 10					
Qty = 20 Nos, wide p-38					
@ Rs 4556.16/each - Rs 91122=00					
1/2 - Const. of Ref. pillar - 10					
Qty = 80 Nos, wide p-38					
@ Rs 2097.79/each - Rs 167822=00					
3/3 - Clearing & grubbing road lay					
Qty = 0.70 Hec, wide p-38					
@ Rs 497.486/Hec, - Rs 34822=00					
4/ Excar. for for. str.					
Qty = 66.56 m ³ , wide p-38					
@ Rs 36.11/m ³ - Rs 2412=00					
5/ P/V of Const. of emb. 100m - 10					
Qty = 678.0 m ³ , wide p-38					
@ Rs 179.10/m ³ Continuation - Rs 121430=00					
C.O. Rs 186777=00					




Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
				15.1.13	186727=00
① Const. g. emb. @ 1/100m					
Qty = 1582.01 m ³ , wide p-37					
@ 141.12/m ³				13	223253=00
② p/v sub-grade + shoulder - do.					
Qty = 1472.03 m ³ , wide p-39					
@ 180.81/m ³				13	267206=00
③ Const. g. s.s. by wet U graded.					
Qty = 1004.38 m ³ , wide p-39					
@ 2923.41/m ³				13	2936215=00
④ p/v & laying with w.b.m cr-3					
Qty = 449.81 m ³ , wide p-39					
@ 3632.82/m ³				13	1634082=00
⑤ p/v & laying primer coat					
Qty = 3784.89 m ² , wide p-39					
@ 48.83/m ²				13	184816=00
⑥ p/v fac. (wet) with (R5-1) - as					
Qty = 3784.89 m ² , wide p-39					
@ 16.81/m ²				13	62489=00
⑦ p/v mix. s.s. with (S-90) - as					
Qty = 3784.89 m ² , wide p-39					
@ 248.65/m ²				13	827566=00
⑧ p/v cement concrete p-m-30					
Qty = 581.10 m ³ , wide p-39					
@ 37789.83/m ³				13	4529019=00
⑨ p/v hard shouldering - as					
Qty = 750 m ² , wide p-39					
@ 473.04/m ²				13	37023=00

Continuation C.O. 15/10888446=00

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
(11) P/V of fix. 10m. str. no. - as Qty = 3 Nos, wide P-40 @ Rs 7640.35/each - Rs 22921.05					10.888446=0
(12) P/V of fix. 20m str. no. - as Qty = 10 Nos, wide P-40 @ Rs 692.80/each - Rs 6928.00					
(13) P/V of fix. 10m. 9 mm. str. - as Qty = 2 Nos, wide P-40 @ Rs 9646.52/each - Rs 28940.00					
(14) P/V 60mm equil. sign. do. Qty = 16 Nos, wide P-40 @ Rs 1740.12/each - Rs 27842.00					
(15) P/V 60mm circular sign. do. Qty = 10.01 Nos, wide P-40 @ Rs 1804.02/each - Rs 18040.00					
(16) P/V 60mm x 450mm rect. do. Qty = 60 Nos, wide P-40 @ Rs 1797.47/each - Rs 10785.00					
(17) P/V boundary pillar fix. - as Qty = 20 Nos, wide P-40 @ Rs 581.41/each - Rs 11628.00					
(18) P/V road marking BIT. as Qty = 200.0 m ² , wide P-40 @ Rs 850.92/m ² - Rs 170184.00					
(19) P/V road marking once. P-40 Qty = 190.0 m ² , wide P-40 @ Rs 951.71/each - Rs 180825.00					
Continuation C.O. Rs 1135.54/each					

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
27) P/V L.P.C. for 1st floor					Rs 11351541=00
Qty = 85.17 m ² , wide p-41					
@ Rs 258.59/m ² — Rs					22055=00
28) P/V 1st floor badolng - 01					
Qty = 9.55 m ² , wide p-41					
@ Rs 958.24/m ² — Rs					9559=00
29) P/V P.C.C. in 1st floor for 1st					
Qty = 7.57 m ² , wide p-41					
@ Rs 6118.28/m ² — Rs					46315=00
30) P/V head wall in brick - 01					
Qty = 68.81 m ² , wide p-41					
@ Rs 615.520/m ² — Rs					423539=00
31) P/V NP 3 pipe 60mm Ø H.P.C					
Qty = 22.50 Rm, wide p-41					
@ Rs 1317.15/Rm — Rs					29636=00
32) P/V NP 3, 1000m Ø H.P.C - 01					
Qty = 7.50 Rm, wide p-41					
@ Rs 4235.25/Rm — Rs					31763=00
33) P/V plastering in c.m (1:4) - 01					
Qty = 76.69 m ² , wide p-41					
@ Rs 209.60/m ² — Rs					16074=00
				Rs	11425482=00
Less 10% as per Agri Rs (-)				Rs	1192548=00
				Rs	10732934=00
Less previous bill — Rs				Rs	10275385=00
				No / Rs	457549=00
 10/5/2023 J.K.					

Continuation