

5th on A/c B211

53

Sch. XLV—Form No. 134

Particulars	Details of actual measurement				Contents of area						
	No.	L.	B.	D.							
Name of work - Constn of road											
from Idarsh Miyar Keshar											
to Churhar Keshar											
Agency: - M/S Ram Chandra Constn											
Kashidewar Bangra Mahasagar											
Agreement No - 2011MCSK/SB/2020-21											
Date of work start - 06.07.2020.											
Date of completion - 05/7/2021.											
RE Const Measurement											

Prepared
 25/5/22
 J.C.

Continuation

Abstract of Cost

54

Sch. XLV—Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
① Boring and fixing of working B. m pillar					
Qty mole TMBP - (46)					
2.307 km @ Rs 3793.50 / km					87250-0
② Reference pillar					
Qty mole TMBP - (46)					
2.307 km @ Rs 1755.51 / km					4037-0
③ Clearing and grubbing road land.					
Qty mole TMBP - (46)					
1.554 km @ Rs 51133.72 / km					79462-0
④ Excavation for roadway Box Cutting.					
Qty mole TMBP - (46)					
207.00 m³ @ Rs 74.16 / m³ - Rs 15360-0					
⑤ Constn of embankment with approved Material/lead from					
Qty mole TMBP - (47)					
273.34 m³ @ Rs 175.22 / m³ - Rs 47874-0					
⑥ for 100M lead.					
Qty mole TMBP - (47)					
1031.29 m³ @ Rs 141.14 / m³ - Rs 145556-0					
⑦ Constn of Subgrade & earthen shoulder					
Qty mole TMBP - (47)					
1180.022 m³ @ Rs 176.86 / m³ - Rs 208698-0					

Continuation

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
(31) Provisional laying of 22pe MP3 for Culvert Qty rick msp (5)					
15M @ Rs 264.462/m					Rs = 39069-00
(32) painting two coats on New Concrete Surface					
75.60m ² @ Rs 97.19/m ²					Rs = 7347-00
(33) Brick Masonry work in cm (1:3) in parapet					
1.296m ³ @ Rs 5576.34/m ³					Rs = 7227-00
(34) Provisional Pce 1720 Coping on the top of wing wall					
Qty rick msp (5)					
720 m @ Rs 435.02/m					Rs = 3132-00
(35) Plastering with cm (1:4) on brick work					
Qty rick msp (5)					
11.52m ² @ Rs 155.47/m ²					Rs = 1791-00
					Rs = 12331827-00
Add GST @ 12% (+)					Rs = 1479819-00
Add LC @ 1% (+)					Rs = 123318-00
S.F 10%					Rs = 108520-00
					Rs = 14043484-00
Below 0.07%					Rs = 9830-00
					Rs = 14033654-00
Less Provisional payment					Rs = 13694971-00
					Rs = 3356286-00
					Rs = 338683-00

Provisional
20/4/23
J.C

Continuation