

4th on A/c Bill

20

Sch. XLV—Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	

Name of Road - Bilaspur Goad

to Bina Kpur pul.

C. Head - M. M. S. (Se)

Agency - Anil Kumar

Agreement No - 644/SSY 800/21520-4

Date of Work start - 01/06/2020

Date of Completion - 31/05/2021

Re-load Measurement

Item 1. Cement concrete pavement

m-30 Comp job as

per fresh spec.

1x5x30x3.75x0.16 = 90.00m³

1x1x30x3.75x0.16 = 18.00

1x1x20x3.75x0.16 = 12.00

= 120.00m³

Revised
19/5/2023
J.E

Abstract No Cost

Sch. XLV—Form No. 134

21

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
① Providing & fixing Working B.M. P21190.					
Qty vol in m ³ BP (16)					
1.21 km @ 3830.60/km					Rs = 4635.00
② Reference P21190					
Qty vol in m ³ BP (16)					
1.21 km @ Rs 1774.50/km					Rs = 2147.00
③ Clearing & grubbing road land					
Qty vol in m ³ BP (16)					
0.847 hect @ Rs 51133.76/hect					Rs = 43310.00
④ Excavation for Roadway Box Cutting					
Qty vol in m ³ BP (16)					
120.75 m ³ @ Rs 74.16/m ³ BP					Rs = 8955.00
⑤ Construction of embankment with approved Material Level - 100M.					
Qty vol in m ³ BP (16)					
957.26 m ³ @ Rs 141.14/m ³ BP					Rs = 135107.00
⑥ Construction of GSB by Providing well grade Material (RT)					
Qty vol in m ³ BP (16)					
513.00 m ³ @ Rs 3525.43/m ³ BP					Rs = 1808563.00
⑦ Providing layer of spreading & compaction WBM 50mm					
Qty vol in m ³ BP (17)					
281.25 m ³ @ Rs 4282.79/m ³ BP					Rs = 1204535.00

Continuation

B/Rs 3956550-00

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
(15) Constn of concrete reinforced C.C pavement m-30.					
Qty m-30 @ 18					
120.00 m ³ @ Rs 7451.76/m ³					894211-00
					Rs = 4850761-00
Add GST @ 12% (1/4)					Rs = 582091-00
Add GST @ 1% (1/4)					Rs = 48508-00
Add S.F @ 10% (1/4)					Rs = 43602-00
					Rs = 5524962-00
belm 0.21 % (1/4)					Rs = 11602-00

Rs = 5513360-00
 Less previous payment
 Rs = 3908878-00
 Rs = 1604482-00

Prepared

19/5/23

J.E

Continuation