

MMGSY-SC-અનગોદબારિયજાંગણુર-૩૫
ગોવામણુર રોવાસુવાનદોઆતબ સુસનિર્માણ
આર્થસ્વર્ણજીવર્ણપુરરવ-રરવાવ આર્થી

Schedule XLV-Form No 134

સુઅરારમામાર્થોસરવુ-૩૬-૩૩૩૩/૨૦૦૦-૨૧

સુઅરારમામાર્થોસરવુ-૧૧૫૫૫૫૧૧૧૧

DIVISION

આર્થધારંગમઅરમેર્ણીતિતિ-૦૬:૦૬:૨૦૨૦-

આર્થધુર્ણઅરમેર્ણીતિતિ-૦૫:૦૬:૨૦૨૧-

SUB-DIVISION

અંબકબાઅંબકબાકુમાર મુડિયા, અંબકબા

Measurement Book

માર્થધુર્ણઅંબકબા-૩૧૫/૨૦૨૦-૨૧

A/c
2nd 8 Feb 2011
9

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Name of work: - Const. of Road from					
Gopalpur to Pabalan talq					
Cy. order: - Under M.M. U.S.Y. (S.C.)					
Name of Agency: - Atay Kr. Mandal					
Agg. No. - 38 S.B.D/M.M.U.S.Y/2020-21					
Date of Commencement: - 08-08-2020					
Time of Completion as per Agg.: - 07-08-2021					
Actual date of Completion: -					
Entry date: -					
(1) E/w Reproduction in foundation					
✓ do Complete job					
		3.04m	3.04m	0.15m	

Box -	1x	4.80x	6.0x	0.700	= 20.16 m ³
cut-off	2x	4.80x	1.30x	1.80	= 22.46 m ³
R/W -	4x	2.40x	3.80x	1.80	= 65.66 m ³
					108.28 m ³
②					
✓ P.V. & laying pcc 14-15 in found					
do Complete job					
Box -	1x	3.80x	6.0x	0.100	= 2.28 m ³
R/W -	4x	2.40x	2.80x	0.20	= 5.38 m ³
					7.66 m ³
③					
✓ S/F/P HySD box in sub-struct					
do Complete job					
Cut-off - 12mm	2x	25x	4.20x	0.89	= 186.90 m ³
10mm	4x	10x	3.80x	0.62	= 94.24 m ³

Continuation

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
③①/38 S/P/HySD bearing Super-Struc — do — Complete job					
0.666 MT (Vide TMB Pg - ⑪/06)					
Limit. 0.65 MT @ Rs 50637 = 32/MT = Rs 32914 =					
③①/39 Const. of RCC Railings — do — Complete job					
7.604 (Vide TMB Pg - ⑪/09)					
@ Rs 6918 = 19/4 = Rs 52578 =					
③②/40 P/V @ Laying Drainage Spout — do —					
4 nos (Vide TMB Pg - ⑫/10)					
@ Rs 518 = 53/each = Rs 2074 =					
③③/41 P/V @ Laying Cement Concrete wearing course — do —					
1.57 m ³ (Vide TMB Pg - ⑫/11)					
@ Rs 10851 = 65/4 = Rs 17037 =					
			Rs	88,55,925 =	
Add 1% L.C. (+)				88,559 =	
Add 12% U.S.T (+)				10,62,711 =	
④ — Rs 1,00,07,195 =					
Add S.Fed @ 10%.					
① E/W = 4041.3543					
4041.35 × 23.78 × 10% = Rs 9610 =					
② WSB = 712.9343					

Continuation

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
		712.93	X 475.51	X 10 ft. =	Rs 33901 =
③	WBM	48-3	=	415.96943	
		415.969	X 637.37	X 10 ft. =	Rs 26513 =
④	MSS	=	3480.75		
		3480.75	X 12.69	X 10 ft. =	Rs 4417 =
⑤	PCCM-30	=	330.4843		
		330.48	X 543.19	X 10 ft. =	Rs 17951 =
⑥	PCCM-15	=	7.6643		
		7.66	X 465.44	X 10 ft. =	Rs 357 =
⑦	PCCM-20	=	30.6243		
		30.62	X 667.71	X 10 ft. =	Rs 2045 =
⑧	RCCM-20	=	44.7243		
		44.72	X 535.51	X 10 ft. =	Rs 2395 =
⑨	RCCM-28	=	7.6843		
		7.68	X 586.42	X 10 ft. =	Rs 450 =
	Total S. Fee = Rs				97,639 =
	B/F ④ =				Rs 1,00,00,195 =
					Rs 1,01,04,834 =
	less below 0.05%				5,052 =
					Rs 1,00,99,782 =
	less previous payment (213)				35,63,741 =
					Rs 65,36,041 =
13/4/23 JE					
13/4/23 JE					

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
	<u>Update Material Statement</u>				
1) E/W					
2) Sand					
3) Stone					
4) P.C.C.					
5) S.S.					
6) R.S.					
7) Bitumen					
8) W. Plastic					

 13/04/23
 J-E