

कार्यपालक अभियंता का कार्यालय ग्रामीण कार्य विभाग, कार्य प्रमंडल फारबिसगंज

पत्रांक 14503450

फारबिसगंज / दिनांक 22/05/2023

प्रेषक,

कार्यपालक अभियंता,
ग्रामीण कार्य विभाग,
कार्य प्रमंडल, फारबिसगंज

सेवा में,

अपर मुख्य कार्यपालक पदाधिकारी
सचिव-सह-प्राधिकृत पदाधिकारी
ग्रामीण पथ विकास एजेंसी पटना ।

विषय- एम०एम०जी०एस०वाई०(MMGSY SC) योजनान्तर्गत पथ में आवंटन उपलब्ध कराने के संबंध में।

महाशय,

उपरोक्त विषय के संबंध में सूचित करना है कि एम०एम०जी०एस०वाई०(MMGSY SC) योजनान्तर्गत चल रहे पथ के निर्माणाधीन कार्य के विरुद्ध चल रहे योजनाओं का भुगतान **Rs.-1523,40,149(Fifteen Crore Twenty Three Lakh Forty Thousand One Hundred Forty Nine Rupees)** की आवश्यकता है | अधियाचना का निर्माण कार्य विशिष्टों के अनुरूप है तथा कार्य संतोषप्रद है |

अतः अनुरोध है कि अधियाचना पत्र के आधार पर आवंटन **Rs.-1523,40,149(Fifteen Crore Twenty Three Lakh Forty Thousand One Hundred Forty Nine Rupees)** उपलब्ध कराने की कृपा की जाये |

अनु०- 1) अधियाचना प्रपत्र।

2) मापिपुस्त की छायाप्रति सलग्न |

3) 19 ए फ़ॉर्म |

22/5/23

विश्वासभाजन
22/05/23
कार्यपालक अभियंता
ग्रामीण कार्य विभाग
कार्य प्रमंडल, फारबिसगंज
Rouni
22/05/23

Rural Works Department, Works Division Forbesganj

MMGSY(SC) Allotment Requisition

Sr No	Sanction Year	Name of Road	Name of Contractor	Administrative Sanction		Agreement Amount		Allotment Received (Amount in Lakh)	Total Expenditure as per STATE MIS (Amount in Lakh)	Value of Measurement (Amount in Lakh)	Current Demand (Amount in Lakh)	Remark
				Length (in KM)	Amount (in Lakh)	Main Work (Amount in Lakh)	Maintenan ce (Amount in Lakh)					
1	2	3	4	5	6	7	8	9	10	11	12	13
1	2016-17	Deviganj Dumaria PMGSY Road nr. Sayadev paswan house to Dargahi Bhanga Nuhar via singrahi	V.B BUILDCON PVT LTD	4.379	290.28300	231.94168	22.30724	208.64213	208.64213	224.01240	20.16781	
2	2016-17	Pulaha Ram tola to Dafali tola	V.B BUILDCON PVT LTD	2.145	147.34100	117.28301	11.97310	99.72633	99.72633	114.89207	15.16574	
3	2019-20	Bhag Parwaha to Mandai Tola	Musharrar Hayat	1.850	149.34000	130.28568	18.08900	118.02509	118.02509	126.97013	8.94504	
4	2019-20	S035 Hasanpur to Hasanpur	M/S MAA SHARDA CONSTRUCTION, PROP. KUMAR ABHIJEET	3.109	299.75200	262.20487	35.74680	133.18900	133.18900	159.37390	26.18490	
5	2019-20	Baiguan Chakla to Chakla Yadav Tola	M/S Birat Construction, Prop- Birbal Yadav	1.520	136.21500	117.47242	15.19449	110.14180	110.14180	115.35773	5.21593	
6	2019-20	T04 Musbari Tola to Yadav Tola	M/S Birat Construction, Prop- Birbal Yadav	2.900	320.61800	276.21478	29.50302	167.41114	167.41114	220.55378	53.14264	
7	2019-20	Yadav Tola to Mushahari Tola Tola	Asha Kumari	0.700	64.54200	51.30727	15.44188	40.34587	40.34587	46.99043	6.64456	
8	2019-20	Manjua to Potari	GOMATEE INFRASTRUCTURE (PROP. RENU DEVI)	1.510	133.56600	120.87245	22.62880	35.57716	35.57716	40.99331	5.41646	
9	2019-20	Sabhapur To harjan Tola	M/S Jai Shri Shyam Construction Prop Rajan Tiwari	2.000	169.66800	125.79470	15.76595	30.88134	30.88134	44.11618	13.23484	
10	2019-20	Dipaul To Mandai Tola	M/S Shiv Shakti Construction, Prop- Shiv Shankar Kumar	1.350	108.22200	96.74577	11.50116	82.47235	82.47235	95.01414	12.54179	

Sr No	Sanction Year	Name of Road	Name of Contractor	Administrative Sanction			Agreement Amount		Allotment Received (Amount in Lakh)	Total Expenditure as per STATE MIS (Amount in Lakh)	Value of Measurement (Amount in Lakh)	Current Demand (Amount in Lakh)	Remark
				Length (in KM)	Amount (in Lakh)	Main Work (Amount in Lakh)	Maintenance (Amount in Lakh)						
1	2	3	4	5	6	7	8	9	10	11	12	13	
11	2019-20	Bhargama to Januar State highway	M/S MAA SHARDA CONSTRUCTION, PROP. KUMAR ABHIJEET	6.900	641.00000	505.29789	21.04364	203.87473	203.87473	312.09705	108.22232		
12	2020-21	Tapra To Ajimabad	M/S MAA SHARDA CONSTRUCTION, PROP. KUMAR ABHIJEET	1.600	163.02200	148.49058	16.35464	42.36019	42.36019	82.62056	40.26037		
13	2020-21	L033 Middle School Mushari To Mushari Tola	Shashibhushan Yadav	0.970	87.69400	77.76949	10.64694	41.77247	41.77247	77.29618	35.52371		
14	2020-21	L032 to Laxmipur Yadav Tola	Ajay Kumar Singh	1.250	122.49000	110.03235	13.84895	60.27648	60.27648	101.38604	41.10956		
15	2020-21	Toppu Tola to Ram Tola	Md Reza Alam	3.305	331.25500	293.51981	35.79107	51.61338	51.61338	195.01907	143.40569		
16	2020-21	Raghunathpur South Sharma Tola to T01 Bharman Tola Ward No 5	Punam Upadhyay	0.960	82.66700	71.91456	11.46538	37.28846	37.28846	71.65306	34.36460		
17	2020-21	Pipra to Harijan Tola	Prasus Infrastructure Prop Arun Kumar Poddar	1.692	130.15000	123.00996	14.96045	18.34134	18.34134	61.13780	42.79646		
18	2020-21	Middle School Gopalpur to Musliman Tola Gopalpur	Jk Satya Sairam Builders Private Limited	1.100	118.76100	110.18537	12.06201	13.44301	13.44301	64.58050	51.13749		
19	2020-21	10 No. Petrol Pump to Bangali Tola	Mohammad Arfin	1.160	119.77400	114.32752	9.29448	0.00000	0.00000	42.77507	42.77507		
20	2020-21	L029 Ray Tola to Masarnia	Padma Traders Proprietor Vikrant	1.500	141.33600	120.72964	16.46217	68.97550	68.97550	98.53641	29.56091		
21	2019-20	S210 To Parihari Nahar 8 R.D	Shashibhushan Yadav	2.000	194.37600	166.62148	21.10834	138.16109	138.16109	159.64716	21.48607		
22	2019-20	T01 Mehta Tola Ward No 8 Paikpur to L045 Rajput Tola Ward No 6	Divyanshu Treddars Prop Mukesh Chandra Yadav	0.425	41.34400	29.30381	4.53030	13.89407	13.89407	29.03238	15.13831		

Sr No	Sanction Year	Name of Road	Name of Contractor	Administrative Sanction			Agreement Amount		Allotment Received (Amount in Lakh)	Total Expenditure as per STATE MIS (Amount in Lakh)	Value of Measurement (Amount in Lakh)	Current Demand (Amount in Lakh)	Remark
				Length (in KM)	Amount (in Lakh)	Main Work (Amount in Lakh)	Maintenance (Amount in Lakh)						
1	2	3	4	5	6	7	8	9	10	11	12	13	
23	2019-20	Yadav Tola to Sharma Tola	Jay Matajee Genral Traders Prop Ravindra Kumar Yadav	0.740	70.34200	51.77499	6.39083	17.43042	17.43042	48.34461	30.91419		
24	2019-20	PMGSY Road Chakiruba Primary School To SSB Camp Pathardave	Jay Matajee Genral Traders Prop Ravindra Kumar Yadav	0.800	76.62500	64.63650	3.69113	41.75714	41.75714	59.65305	17.89591		
25	2019-20	Ashuri Ghat to Bhalua	Ashish Kumar Gupta	1.650	159.28100	139.15996	13.01237	133.44605	133.44605	136.06119	2.61514		
26	2020-21	L023 Masary Tola to Yadav Tola	Dilip Kumar	0.650	57.45400	49.94294	7.09518	39.23618	39.23618	49.78544	10.54926		
27	2019-20	RWD Road Chatapur to Muslim Tola Kusmaul	Rml Construction Private Limited	2.000	194.11800	170.09541	20.06598	158.33033	158.33033	167.08808	8.75775		
28	2019-20	Rampur to Harijan Tola	Vikram Kumar	1.325	130.40000	171.13615	0.00000	140.53977	140.53977	155.89691	15.35714		
29	2019-20	Mariyari to Shahu Tola	Mohammad Quaisar Alam	0.500	38.39400	36.68123	5.26695	20.83445	20.83445	35.19806	14.26361		
30	2019-20	DevPura to Harijan Tola	Maa Durga Construction Prop Sachin Goswami	1.625	147.72000	134.78674	9.61691	131.51620	131.51620	134.27299	2.75679		
31	2017-18	Rashikpur to Khandar Tola	RAKESH ROSHAN SINGH	3.200	264.70000	244.42684	30.54641	89.67857	89.67857	100.76979	11.09122		
32	2019-20	Gopalpur to Paswan Tola	Ajay Kumar Maandal	1.600	120.12000	105.80686	11.77021	35.63741	35.63741	100.99782	65.36041		
33	2019-20	Jhirawa to Mushahar Tola	M/S T.P. Construction	2.500	222.10000	201.56766	15.98836	193.31505	193.31505	199.13147	5.81642		
34	2020-21	Araha to Mushahari Tola	M/S Priyanshu Construction Prop - Gauri Shankar Sah	1.400	111.82000	105.10560	12.29769	34.16742	34.16742	60.78188	26.61446		
35	2019-20	Rahikpur To Yadav Tola	Maa Durga Construction Prop Sachin Goswami	1.270	100.64500	88.51251	9.96173	84.55758	84.55758	86.90893	2.35135		
36	2019-20	Pachigachhiya Khaira PMGSY Road Near Kishor Yadav House To Gurus Dhar	M/S Maa Vaishnavi Constructions Prop Vivek Sundram	0.730	84.06400	79.10184	0.00000	25.84449	25.84449	38.50578	12.66129		


Sr No	Sanction Year	Name of Road	Name of Contractor	Administrative Sanction		Agreement Amount		Allotment Received (Amount in Lakh)	Total Expenditure as per STATE MIS (Amount in Lakh)	Value of Measurement (Amount in Lakh)	Current Demand (Amount in Lakh)	Remark
				Length (in KM)	Amount (in Lakh)	Main Work (Amount in Lakh)	Maintenance (Amount in Lakh)					
1	2	3	4	5	6	7	8	9	10	11	12	13
37	2017-18	Bathraha to Belahi Dhatia	M/S Jay Shreemannarayan Infrastructure And Developers	0.600	50.14000	45.11080	6.42577	15.37359	15.37359	26.62102	11.24743	
38	2019-20	Chanda Vidyanand Yadav House To Umar Ansari House	M/S Maa Construction Prop Abhirav Alok	2.000	170.87700	161.31148	14.40411	19.34557	19.34557	159.00578	139.66021	
39	2017-18	Ghiwaha to Sardar Tola	Chandan Kumar Singh	3.200	259.97000	223.36712	32.49510	101.44399	101.44399	116.87094	15.42695	
40	2017-18	Podhia to Harijan Tola	Mosharrarf Hayat	1.300	109.53000	99.61108	12.80240	38.66366	38.66366	55.23378	16.57012	
41	2020-21	Bela Basmatiya Mukhya Sadak Chamour To Audhivasi Tola Hote Huye Mehta Tola Sima Tak	Ramesh Kumar Yadav	1.400	135.05000	117.83844	14.50310	25.39047	25.39047	36.27210	10.88163	
42	2020-21	Masjid to Rifuyazi Tolza Path Tak	Vibha InfraTech (Prop - Vikash Kumar)	1.750	184.73900	182.26789	9.29727	56.36705	56.36705	80.52375	24.15670	
43	2017-18	PWD Road Ghumawali Near Dattu Prasad Yadav House to Vishwanath Yadav Tola	SHAMIM	1.020	87.74000	78.22629	10.10836	62.66716	62.66716	77.90463	14.76225	
44	2019-20	Ward No 5 Parbhati Nahar Arif House To Ward No 5 Up to Motin House	RAJESH RANJAN	4.250	394.53400	326.93237	27.20979	65.93404	65.93404	94.19147	28.25743	
45	2019-20	Ghumna Basmatiya PMGSY Road Near House of Bajinath to Ward no-07 House of Sattar Hazi	Dhirendra Kumar	0.700	65.74900	51.50538	6.21034	12.37436	12.37436	17.67764	5.30355	
46	2019-20	Madhura Ward No-11 Near Soharab Dealer House To Tribhuwan Yadav Tola Kheera Panchat Sima Tak	M/S JAI SRI SHYAM CONSTRUCTION PROP. RAJAN TIWARI	3.700	386.18700	320.83070	32.95574	58.63646	58.63646	67.55352	8.91706	
47	2017-18	Swaddah Middle School to Harijan Tola	Mid Nazim Hussain	2.100	178.67000	160.18056	20.87806	88.95500	88.95500	113.76952	24.81452	

Sr. No.	Sanction Year	Name of Road	Name of Contractor	Administrative Sanction		Agreement Amount		Allotment Received (Amount in Lakh)	Total Expenditure as per STATE MIS (Amount in Lakh)	Value of Measurement (Amount in Lakh)	Current Demand (Amount in Lakh)	Remark
				Length (in KM)	Amount (in Lakh)	Main Work (Amount in Lakh)	Maintenance (Amount in Lakh)					
1	2	3	4	5	6	7	8	9	10	11	12	13
48	2019-20	Madhura South NH-57 Ward No-09 House of Shivam Sundar Dealer To Musliman Tola Ward No-08	M/S MAA UGRA TARA TRADERS	1.675	164.87900	146.84232	20.97005	124.41337	124.41337	138.71311	14.29974	
49	2017-18	Unkramit Middle School Kupari Barnora & Kharhar Satsang Bihwar to Renu Gate Gifwas Pacci Road Nahar Chowk	Sanjay Kumar Gupta	2.100	177.87000	161.36553	20.97005	70.50294	70.50294	81.22350	10.72056	
50	2017-18	Kajal Masjid to Doriyare Via Dyan	MD Bhikhar Alum	1.900	157.32000	140.00153	19.01169	112.97435	112.97435	138.85311	25.87876	
51	2019-20	Kalananda Singh House to Panchwati Aethan	M/S Mahi Enterprises Prop-Shambhu Kumar Yadav	1.300	112.55600	93.46528	5.61907	71.01001	71.01001	86.97954	15.96953	
52	2020-21	Meghu Rushidav Tola to Bhagnaha Nahar	M/S Mahi Enterprises Prop-Shambhu Kumar Yadav	1.650	157.82900	139.52360	16.09573	29.20033	29.20033	137.26300	108.06267	
53	2019-20	Ran Chandra Yadav House to Garamand Yadav House	Rohit Kumar Bithwas	0.800	68.87200	54.11370	6.65810	0.00000	0.00000	15.73531	15.73531	
54	2019-20	Bagulaha Shanti Chowk to Parsaha Sema Tak	Vikash Kumar Verma	2.800	260.29000	218.52349	22.02517	52.89725	52.89725	75.56750	22.67025	
55	2019-20	Parthari Puliya to Parthari Rajput Tola	Vikash Kumar Verma	2.200	175.62200	155.11898	16.63102	24.55047	24.55047	35.07208	10.52161	
								3893.40406	3893.40406	5412.48265	1523.40149	

प्रमाणित किया जाता है कि किये गये अधियाचना का निर्माण कार्य विशिष्टयो के अनुरूप है तथा कार्य संतोषप्रद है।


Sr. DAO

Rural Works Department,
Works Division Forbisganj


Executive Engineer
Rural Works Department,
Works Division Forbisganj

FORM GFR-19-A

(See Govt. of India's decision(i) below rule 150)

Form of Utilisation Certificate upto MAY-2023

MMGSY SC

PIU:- RWD Works Division Forbisganj

Sl No	Name of Scheme	Sanction No. & Date with Amount (in Rs. Lakh)	Amount Received (in Lakh)	Particulars
1	2	3	4	5
1	Construction of Road Under MMGSY SC Scheme	29635.34590	29635.34590	Certified that out of Rs-29635.34590 Lakh received till date in favour of Executive Engineer, RWD Works Division Forbisganj a Sum of Rs-29635.34590 Lakh has been utilized for the MMGSY SC Scheme as given in the margin for which it was Sanctioned and that the Balance of Rs-NIL Lakh remaining unutilized at the end of period under the time of completion
		29635.3459	29635.34590	

2. Certified that I have satisfied myself that the conditions on which the grants-in-aid was


Kind of Checks Exercised:-

- (i) Workers have been supervised by Executive Engineer/ Superintending Engineer
- (ii) Periodical inspection has been conducted by Executive Engineer/ Superintending Engineer
- (iii) Construction materials have been tested
- (iv) Measurements have been recorded in the MB's and test check conducted by the
- (v) All other codal formalities have observed

3. Physical Progress Achieved

- (i) Construction of Road Works
- (ii) Construction of CD Works


Sr.DAO
Rural Works Department,
Works Division Forbisganj


Executive Engineer
Rural Works Department,
Works Division Forbisganj
