

Agency: Mod Anzaut Alam mm54-57

Schedule XLV-Form No. 134

Motihara Hat to Islambur.

(MMGSX)
(MM5Y)

R. CID ~~cooks~~

DIVISION

Rishorang-1

R. CID ~~cooks~~

SUB-DIVISION

Rishorang

MEASUREMENT BOOK

MB No. 3007

4th and final Bill

38

Sch. XLV—Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
C.H:-	MMGSY (S.T.)				
N/W:-	Construction of Road				
	from Mohikara hadt				
	to Islampur in				
	Kishanganj Block.				
Agency:-	Md. Anwar Alam				
	Kishanganj				
Aggr. No:-	57/MMGSY/SBD/				
	2020 - 2021				
Date of Start:-	17-06-2020				
Date of completion:-	16-06-2021				
Actual dt. of completion:-					

Measurement costs

(1) Providing, laying, spreading and compacting WBM-III

	1 x 12	x 3.75	x 0.075	= 3.37 m ³
curve-	1 x 10	x (3.75 + 4.05)	x 0.075	= 2.92 m ³
		2		
	7 x 30	x 3.75	x 0.075	= 59.06 m ³
	4 x 30	x 3.75	x 0.075	= 33.75 m ³
curve-	1 x 14	x (3.75 + 3.95)	x 0.075	= 4.04 m ³
		2		
	6 x 30	x 3.75	x 0.075	= 50.62 m ³
curve-	1 x 11	x (3.75 + 4.00)	x 0.075	= 3.19 m ³
		2		
	9 x 30	x 3.75	x 0.075	= 75.93 m ³

Continuation

T = 232.88 m³

Abstract of cost

43

Sch. XLV—Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
1) PIV & fixing of working Benchmark ———— E/I					
1.50 KM, (vide TMBP-31)					
@ Rs:- 3834.47/KM Rs:-					5752=00
2) PIV & fixing of Reference Pillars ———— E/I					
1.50 KM, (vide TMBP-31)					
@ Rs:- 1750.35 /KM Rs:-					2626=00
3) Clearing & grubbing Road Land ———— E/I					
0.3375 hect, (vide TMBP-31)					
@ Rs:- 51133.75 /hect Rs:-					17258=00
4) Dismantling of existing brick masonry work — E/I					
39.60 m ³ , (vide TMBP-31)					
@ Rs:- 231.77/m ³ Rs:-					9178=00
5) Dismantling of existing Rcc str. ———— E/I					
1.77 m ³ , (vide TMBP-31)					
@ Rs:- 484.74/m ³ Rs:-					858=00
6) Removing all types of Humepipe ———— E/I					
10.0 m, (vide TMBP-31)					
@ Rs:- 236.34/m Rs:-					2363=00

Continuation

C.O.B:- 38035200

6.F-21-8183924-00

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
			Total = Rs:-	8183924=00	
Add 1% L. cess (+)			Rs:-	81839=00	
Add 12% GST (+)			Rs:-	982071=00	
Add Seig. Fee (+)			Rs:-	91046200	
			Total Rs:-	9338880=00	
less 0.21% below (-)			Rs:-	19612=00	
			Total Rs:-	9319268=00	
less Previous Payment (-)			Rs:-	5981377=00	
			Total = Rs:-	3337891=00	
			(Am)		
			02/05/23		
			03		
			✓ 08/09/2023		