

HANUMANI K GHPK to MNP ROAD (mmbtsy-se)

Schedule XLV-Form No. 134

Executive Engineer
Public Works Department
Work Unit No. Jnanjharpur

DIVISION

SUB-DIVISION

M/S R. Goudar et al. 1979

MEASUREMENT BOOK

Particulars	Details of actual measurement				Contents of area
	No	L.	B.	D.	
(19) P/W RCC-M15 in sub str.					
Body wide 7m @ 55					
22.696 m ³ @ 6398.89/m ³ Rs.					145182.200
(20) P/W. RCC M-15 in ss body wide 7m @ 55					
6.672 m ³ @ 6741.253/m ³ Rs.					44979.200
(21) Supply and fixing HYSD bar					
Body wide 7m @ 55					
0.492957 mt @ 50743.22/mt Rs.					25014.200
(22) P/W and fixing joint sub str.					
Body wide 7m @ 55					
12.041 m @ 37.37/m Rs.					448.200
(23) P/W RCC M-25 in Deck Slab					
Body wide 7m @ 55					
3.686 m ³ @ 7791.79/m ³ Rs.					28535.200
(24) P/W concrete floor.					
Body wide 7m @ 55					
0.4 m ³ @ 83173/mt. Rs.					335.200
(25) Formwork of parapet wall					
Body wide 7m @ 55					
26.56 m ² @ 101.00/m ² Rs.					2693.200
					Rs. 4587936.200
Nett. 6157 12 %					(+) 550552.200
add 1.00 %					(+) 45879.200
on material add 1.00 %					(+) 141685.200
					Rs. 5326052.200
2088 Below 0.5 %					(-) 5859.200
					Rs. 5320193.200
Provisional Payment					(-) 4600162.200
					Rs. 720131.200

Executive Engineer
Rural Works Department
District Engineer

Continued