

MMSC

House of Ram Kesh Dev

Schedule XIV-Form No. 134

Agenda No 7550.7

2020/21

DIVISION

गणतन्त्र पार्टी, गणतन्त्र पार्टी

SUB-DIVISION

रिजिस्ट्रार जनरल एवं जिला नं - 64317

749

MEASUREMENT BOOK

अनुमति

अनुमति → अभिषेक कुमार, असेल

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Name of work: - Construction of Road					
from House of Karmkabal					
Ramni To Lo34					
Agency: - Abishek Kumar.					
Agreement No: - 15/832/2020-21					
D/commencement: - 11/12/2020					
D/completion: - 10/12/2021					
DB Further measurement: - Nil					
Checked by 20/4/23 SR					
Surveyed by 21/04/23 AE					

ABSTRACT					
① PIR setting out					
pullam - p - 1				23	
2 NB @ RS 3637.83/each - 68					7276.00
② PIR difference					
pullen vide - p - 2				23	
4 NB @ RS 1661.26/each - 68					6645.00
③ Clearing & Grubbing					
road land - p - 3				23	
0.78 Hec @ RS 52966.72/ha - 68					41314.00
④ PIR box setting with					
manual - p - 4				23	
30.04 m ² @ RS 74.23/m ² - 68					2227.00
⑤ Layout of Probandment					
with road way					

Continuation

Sch. XLV-Form No. 134

Particulars	Details of actual measurement			Contents of area
	No.	L.	B.	
18.00m ² @ 28.26 = 14/m ²				471.00
(6) Const ⁿ of Embankment				
With 100m lead - $\frac{24}{5}$				
212.03m ² @ 28.42 = 26/m ²				87.067 = 0
(7) Const ⁿ of Embankment				
With lead 100m - $\frac{24}{6}$				
1249.92m ² @ 28.187 = 92/m ²				234885 = 0
(8) Const ⁿ of Subgrade				
8/5 With 100m - $\frac{24}{7}$				
655.46m ² @ 28.189 = 56/m ²				124249 = 0
(9) Const ⁿ of Subgrade				
12/5 lead 100m - $\frac{24}{8}$				
1529.42m ² @ 28.154 = 29/m ²				235974 = 0
(10) Const ⁿ of G.S.B Gr ^d				
With 7MB - P - $\frac{24}{9}$				
639.31m ² @ 28.2180 = 62/m ²				1394092 = 0
(11) p/v WB ^y - 100 net ⁿ				
approved material - $\frac{25}{10}$				
519.855m ² @ 28.2665 = 65/m ²				252621 = 00
(12) p/v prime coat est				
With 7MB - P - $\frac{25}{11}$				
2734.85m ² @ 28.43 = 08/m ²				117877 = 0
(13) p/v laying Road				
With - P - $\frac{25}{12}$				
2734.85m ² @ 28.14 = 87/m ²				40667 = 0

Continuation

Sch. XLV-Form No. 134

Particulars	Details of actual measurement			Contents of area
	No.	L.	B.	
(14) p/v laying spreading Mixed surface Width — P — $\frac{25}{13}$				
2734.25 m ² @ RS 182 = 10/m ² — RS				498016.00
(15) Constant (non-reinforced) cement concrete — P — $\frac{25}{14}$				
244.80 m ² @ RS 5677 = 49/m ² — RS				1390339.00
(16) P/P/F ordinary wall stone — P — $\frac{25}{15}$				
3 NIS @ RS 1962 = 42/m ² — RS				5887.00
(17) P/P/F 200 mm stone width T — P — $\frac{25}{16}$				
4 NIS @ RS 559 = 07/each — RS				2236.00
(18) p/v 100 mm of MNSP protect — P — $\frac{25}{17}$				
4 NIS @ RS 9457 = 81/each — RS				37831.00
(19) P/P/F Boundary pillar — P — $\frac{26}{18}$				
15 NIS @ RS 485.84/m — RS				7288.00
(20) P/P/F 600 mm eq. triangle — P — $\frac{26}{19}$				
10 NIS @ RS 3594 = 53/each — RS				35945.00
(21) P/P/F 600 mm circular Board — P — $\frac{26}{19}$				
6 NIS @ RS 4819.38/each — RS				28916.00
(22) P/P/F 800 x 600 mm — P — $\frac{26}{19}$				
4 NIS @ RS 6719 = 35/each — RS				26877.00

Continuation

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
(23) 1/2" 300mm x 450mm rectangular - P - $\frac{26}{19}$					
4 nos @ RS 469/- = 10/each - RS					18176.20
(24) 1/2" 900mm x 1200mm wide - P - $\frac{26}{19}$					
2 nos @ RS 857/- = 10/each - RS					17142.20
(25) p/v road marking on AC - P - $\frac{26}{20}$					
80.0 m ² @ RS 810 = 70/m ² - RS					64856.00
(26) p/v road marking on BT - P - $\frac{26}{27}$					
143.0 m ² @ RS 721 = 90/m ² - RS					103232.00
(27) planting of Tree - P - $\frac{27}{22}$					
50 nos @ RS 844 = 36/each - RS					42218.20
(28) B/w in excavator in form datum - P - $\frac{27}{23}$					
31.32 m ³ @ RS 279 = 09/m ³ - RS					8741.50
(29) p/v pcc 15 in found wide - P - $\frac{27}{24}$					
5.70 m ³ @ RS 4495 = 60/m ² - RS					25625.00
(30) p/v pcc 10 mm 10 sub stone - P - $\frac{27}{25}$					
30.34 m ³ @ RS 5194 = 68/m ³ - RS					157607.20
(31) p/v painting on concrete - do - P - $\frac{27}{26}$					
24.96 m ² @ RS 100 = 76/m ² - RS					2515.20

Continuation

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
(82) P/P 600mm N/B					
Humid pipe P				$\frac{27}{27}$	
15 M @ 18 2149 = 30 m				12	32240.00 32240.00
(83) P/P 1000mm N/B					
Humid pipe P				$\frac{27}{28}$	
30 M @ 18 938 = 62 m				12	28159.00
				12	56,79,751.00
Add G.S.T @ 12%				12	6,81,570.00
Add L.C.S.S @ 1%				12	56,798.00
Add S.F @ 10%				12	69,219.00
				12	64,87,338.00
Less 0.81% below				12	52,547.00
				12	64,34,791.00
Less previous payment				12	55,85,400.00
				12	8,49,391.00
Chk 28/04/23 SB				Sum 21/04/23 AE	