

कार्यपालक अभियंता का कार्यालय, ग्रामीण कार्य विभाग, कार्य प्रमंडल,
मनिहारी (कटिहार)।



पत्रांक... 802 अन० मनिहारी,

दिनांक 23/05/2023

प्रेषक,

कार्यपालक अभियंता,
ग्रामीण कार्य विभाग,
कार्य प्रमंडल मनिहारी (कटिहार)।

सेवा में,

अपर -मुख्य-कार्यपालक -पदाधिकारी,
ग्रामीण कार्य विभाग,
बिहार, पटना।

विषय :- MMGSY (SC) योजनान्तर्गत चल रहें कार्य का निधि की अधियाचना के संबंध में।

महाशय

उपर्युक्त विषय के संबंध में कहना है कि ग्रामीण कार्य विभाग कार्य, कार्य प्रमंडल, मनिहारी के अधीन MMGSY (SC) योजनान्तर्गत चल रहे कार्य का निधि उपलब्ध कराने हेतु अधियाचना विहित प्रपत्र में तैयार कर आपके अग्रेतर कार्रवाई हेतु समर्पित की जाती है।

अनु:-यथोक्त।

CEM
22/05/23

विश्वासभाजन

23/5/23


कार्यपालक अभियंता,
ग्रामीण कार्य विभाग, कार्य प्रमंडल,
मनिहारी(कटिहार)।

EXECUTIVE ENGINEER, WORK DEPARTMENT , WORKS DIVISION, MANIHARI**FORM GER - 19 - A****(See Government of India's Decision (i) below Rule - 150)****Form of Utilization Certificate up to May-2023**

Sl. No.	Name of Scheme		Sanction No. & Date with Amount (In Lacs)	Total Amount Received (In Lacs)	Particulars	Balance Amount (in Lakh) Bank+ CFMS
1	Construction of Rural Road under MMGSY (SC) Scheme	Lt no.49 dt 13.04.2023	1751.28828	15849.67879	Certified that out of Rs. 15849.67879 lakh deposited in BRRDA S.B.I., Bailey Road Patna a sum of Rs- 15841.93911 lakh has been utilized for the purpose of schemes MMGSY SC for which it was sanctioned, Balance- 52.25525 Lakh	7.73968
Total			1751.28828	15849.67879		7.73968
Certified that I have satisfied myself that the condition on which the grants in aid sanctioned have been duly fulfilled / are being fulfilled and that I have Exercised the following Checks to see that the money was actually utilized for the purpose for which it was sanctioned .						
2	i	Works have been supervised by Executive Engineer / Superintending Engineer.				
	ii	Periodical inspection has been conducted by A.E. / Executive Engineer / Superintending Engineer.				
	iii	Construction materials have been tested.				
	iv	Measurements have been recorded in the MBs and test check conducted by the Assistant Engineer / Executive Engineer.				
	v	All other Codal formalities have been observed.				



D.A.O.

Rural works Department
Works Division Manihari

Executive Engineer

Rural works Department
Works Division Manihari


Rural Works Department
MMGSY (SC) Alloment Requisition Format

Name of Division :- R.W.D.(W) Division , Manihari (Katihar)

SL No.	Year	Name of the Road (English)	Name Of Contractor	Administrative Approval		Agreement		Allotment Received	Total Expenditure (In Lacs.)	Value of Measurment (in Lacs.)	Current Demand (In Lacs.)	Remarks
				Length	Amount (In Lacs.)	Main Work Amount (In Lacs.)	Maintenance Amount (In Lacs.)					
1	2	3	4	5	6	7	8	9	10	11	12	13
1	2017-18	NAYA TOLA to BHALGAU (PRANPUR BLOCK BOUNDRY)	Ujjwal Kumar	0.600	41.61600	32.85751	3.84080	28.13227	28.13227	32.41044	4.27817	
2	2020-21	L036 to SADAPUR BANEL	Prafull Kumar	2.420	242.53400	230.54233	19.12214	83.18876	83.18876	131.8191	48.63034	
3	2020-21	KANDAUL PATH TO TITIYARAHİ BANGAL SİMA PART B CONSTRUCTION OF HL BRIDGE	Alok Kumar Singh	32.120	303.44000	281.96682	1.12177	173.84288	173.84288	266.73472	92.89184	
4	2020-21	CHAULHAR DHALA to FUDKIPUR DHALA	Ritesh Chandra	1.550	128.46700	121.49525	11.47506	96.33331	96.33331	115.49956	19.16625	
5	2020-21	PMGSY Ajamnagar Amar Singhpur To Daniya Madarsa	Imdad Supplier Prop Anjum Abrar M/S Neha Enterprises, Prop-	0.880	84.91700	80.93198	4.83600	71.03814	7.03814	78.05549	7.01735	
6	2020-21	S09 to Gedabadi Paschim Tola	M/S Neha Enterprises, Prop-	1.325	183.58900	179.69290	10.89511	11.01833	11.01833	15.74046	4.72213	
7	2020-21	T01 to PremChandra Bhagat	Mausam Kumari	0.360	34.13300	32.21183	1.81256	27.8841	27.8841	32.12453	4.24043	
8	2020-21	Pradhan Mantri Road Brahman to Mulai Badi Sersabadi Purab Tola 2	Mausam Kumari	0.000	60.26300	59.23465	2.93134	51.41526	51.41526	59.2428	7.82754	
9	2020-21	Gayghatta PMGSY Path To Daarpur	M/S Azad Works Suppliers Prop	1.140	111.61500	106.51127	6.14136	92.25008	92.25008	106.27888	14.02880	
10	2020-21	S012 to BISHUNPUR	Dhirender Kumar	1.590	139.86800	131.69417	12.20177	49.28792	49.28792	53.85077	4.56285	
11	2017-18	T 02 to Nalkopa Roy Tola	Ankit Kumar	0.500	35.04900	32.23850	4.89296	20.40819	20.40819	29.15455	8.74636	
12	2020-21	Bari Pokhar Banddhala To Badi Pokhar Purab Tola	Utkarshna Infra Private Limited	1.135	111.45800	106.02760	8.28546	31.19872	31.19872	44.5696	13.37088	
13	2020-21	Pardhan Mantri Sarak Budhi Pokhar Bhawani Path to Lodhiya Maharaj Tola	Sanju Devi	1.630	145.89500	136.46783	13.35495	78.60801	78.60801	135.94636	57.33835	
14	2020-21	T01 NABARD PATH AZAMNAGAR PAIKWAHAN PATH to MADI SING TOLA	Ravish Chandra	1.545	159.93600	151.14851	11.35250	9.33704	9.33704	13.33862	4.00158	
15	2017-18	MAHANANDA BANDH DHABUL to DURGAPUR	Anil Kumar Singh	3.200	238.95700	198.35390	22.05653	176.65815	176.65815	196.02362	19.36547	
16	2020-21	S067 REO Vastaul Kuraita Path to Hudeli	Pankaj Kumar Singh Construction	2.380	193.28200	176.92132	19.29204	121.25117	121.25117	173.20506	51.95389	
17	2020-21	L0035 to SARDAR TOLA	M/S Roy Construction Prop	1.750	133.71700	124.32592	13.49464	97.70085	97.70085	114.61652	16.91567	
18	2020-21	MAHIYARPUR-MANOHARPUR PMGSY ROAD to MANOHARPUR KELABARI MUSHARI	Ashwini Kumar	0.800	70.95700	62.25400	3.72788	49.30594	49.30594	62.24926	12.94332	
19	2019-20	MMGSY Road Borni to Sohradangi Paschim Tola Mazid Tak	Balmiki Prasad Singh	1.350	94.21700	83.22000	10.65957	78.55706	78.55706	82.58589	4.02883	

20	2020-21	PWD MANIHARI AMDABAD ROAD TO CHOUDHARY TOLA MANOHARPUR PROPOSED ROAD to MALI TOLA	Ganesh Prasad Yadav	2.100	162.13400	133.41704	25.48768	121.43376	121.43376	127.80467	6.37091	
21	2019-20	Malkain Ghat to Tirasi Tola	M/S R P S Constructions	1.100	83.28700	73.81577	8.36382	39.97265	39.97265	44.90616	4.93351	
22	2019-20	PMGSY Road to Harlajori	M/S Nav Nirman Construction	0.950	74.55800	67.23394	6.49677	61.98478	61.98478	66.68623	4.70145	
23	2020-21	T02 KISHANPUR SIMA PRANPUR to SEEJ TOLA	VIKASH KUMAR	0.950	105.23000	101.24616	4.98102	91.87329	91.87329	101.12636	9.25307	
24	2019-20	T01 to Yawapara Chain Tola (Pranpur Block Border)	Rajesh Kumar Yadav	2.900	206.49200	182.01084	21.54696	168.40737	168.40737	180.93562	12.52825	
25	2019-20	RCD Road Jarhda L025 to PCC Road (Ratniakhurd Harijan Tola)	Rajeev Ranjan	0.960	82.78100	65.45118	6.01411	31.00299	31.00299	37.08102	6.07803	
26	2020-21	T05 TO Farsadangi Brahman Tola	ALOK RAJ	1.260	118.29000	111.24012	9.95721	60.25449	60.25449	110.11836	49.86387	
27	2020-21	Nabard Joker to Jokar Balua Tola	M/S Nav Nirman Construction	1.425	127.95100	121.33028	9.43453	93.83604	93.83604	120.98725	27.15121	
28	2017-18	PMGSY ROAD AZAMNAGAR-GAIGHATTA ROAD to NAYA TOLA BARHAT	ZAHD HASAN	0.600	44.58700	35.04116	4.30550	18.68079	18.68079	24.92693	6.24614	
29	2020-21	PMGSY Path Ghumnagar To Palsa Road Ghumnagar Paschim Tola	Singh & Sons Infragreen Private Limited	2.680	249.08500	235.54889	21.25028	46.04434	46.04434	57.55541	11.51107	
30	2020-21	PMGSY Path Ghumnagar Pokhar to Barbadi Anusuchit Jati Tola	ANIL KUMAR GARG	1.320	129.83700	122.61082	11.64115	30.24317	30.24317	65.59402	35.35085	
31	2019-20	Mohankuppi Chowk to Raichand Tola Panchayat Bhawanipur Sima Tak	AMAR NATH RAI	1.150	91.46300	83.15252	8.93852	75.61901	75.61901	80.03635	4.41734	
32	2017-18	L036 PMGSY PARIHARPUR KAMALPUR PATH to SHAWTOLA KAMALPUR	KUNDAN KUMAR	0.400	29.97400	25.56593	2.93102	15.87596	15.87596	22.67993	6.80397	
Total								2202.64482	2138.64482	2783.88454	581.23972	


 22/05/23
 Divisional Accountant
 RWD (W) Div, Manihari


 22/05/23
 Executive Engineer
 RWD (W) Div, Manihari