

Amman Kaman
Schedule XLV-Form No. 134

MM 55 (Men)

E. E. R. U. D. (W) **DIVISION**
67A 417

A. E. R. U. D. (W) **SUB-DIVISION**
60D 67A 44

Subma K V mart

MEASUREMENT BOOK

Chauranwar hangandi to Thura 2979

1
Name of Work—
Situation of Work—
Agency by which work is executed—
Date of Measurement—
No. and date of agreement

(These four lines should be repeated at the commencement of the measurement relating to each work)

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
1st on A/C Bill					
Name of work: Const of rural road					
from Bhaturwar Manghauri					
Road to Igaha under MMGS					
Agency: Smt Anupma Kumari					
Agft no: 147/MMGS/Gen/SBD/21-22					
Dow: 27-10-2021					
TOC: 26-07-2022					
Date of measurement: 26-2-22					

① Const of red lining					
Bm2 du do all					
0.460 Km					
② Cleaning & grubbing					
of road bed do all					
$10 \times 15.00 \times 6.0 = 900 \text{ cum}$					
$10 \times 15.00 \times 5.50 = 825 \text{ cum}$					
$10 \times 15.00 \times 5.00 = 750 \text{ cum}$					
$1 \times 10.00 \times 5.00 = 50 \text{ cum}$					
2525 cum					
Or 0.252 Hect					
C/O					

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Name of work—	Const. of road from Bhavani				
	Manguli road to Igula under				
	M.M.S.Y.				
Agency—	Smt. Anupama Kumari				
Aggt No—	147	M.M.S.Y.	Chen	SBD	21-22
Down—	27	10	21		
Top—	26	07	22		
Date of measurement—	10.04.23				

Further measurement

N^o 1
 11/04/23
 10/04/23

Abstract of Cost

(1/1)	Const. of ref & working			
	B.M.			
P/11	0.460 km			
	@ 3776 = 78		N = 1797 = 00	
(2/2)	Const. of ref Pillar.			
P/11	0.460 km			
	@ 1715 = 53		N = 789 = 00	
(3/3)	Clearing & grubbing of road land.			
P/11	0.252 Hect			
	@ 5298 = 20		N = 13356 = 00	
(4/4)	Const. of embankment			

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
(10/26) Piv RCC Manimfom					
P/13		72.45 m ³			
		@ 5112 = 23			6 = 370381 = 00
(11/22) S/R/H Mysoban					
P/13		2.803 MT			
		@ 53994 = 18			6 = 151346 = 00
(12/11) Piv or ordinary Stone					
P/13		2 NOS			
		@ 2015 = 89			6 = 4032 = 00
(13/12) Piv Room Stone					
P/13		2 NOS			
		@ 578 = 00			6 = 1156 = 00
(14/13) Piv Boundary Pillar					
P/13		9 NOS			
		@ 520 = 04			6 = 4680 = 00
(15/14) Painting Two coat					
P/13		44.64 m ²			
		@ 9947 = 07			6 = 4427 = 00
(16/16) Piv & Fixing. M.H. by					
		log, children & M.H.			
		Band.			
P/14		03 NOS			
		@ 9246 = 97			6 = 27739 = 00
(17/17) Piv & Fixing retro					
		reflective traffic			

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
(i) Sign board					
(i) 600mm circular					
P/14		02 Nos			
	Q	4571=85			$H = 9144 = 00$
(ii) 600mm equilateral					
P/14		06 Nos			
	Q	3391=52			$H = 20349 = 00$
(iii) 600mm x 450mm rectangular					
P/14		04 Nos			
	Q	4451=02			$H = 17804 = 00$
(iv) 900mm side octagon					
P/14		2 Nos			

	Q	8187=14			$H = 16374 = 00$
(18/02) Piva and marking					
P/14		92.00mm			
	Q	870=17			$H = 80056 = 00$
					$H = 3104189 = 00$
Add 12% GST (+)					$H = 372503 = 00$
Add 1% Lab cess (+)					$H = 31042 = 00$
Add S.F (+)					$H = 41210 = 00$
					$H = 3548944 = 00$
Less 15.5% Belong-16					$H = 550086 = 00$
					$H = 2998858 = 00$
Less previous Bill (-)					$H = 1370479 = 00$
					$H = 1628379 = 00$

(18/04/23) JE
 Continuation
 SF - 9000
 R - 294014
 Limit - 465251
 C 2 P
 19.4.23