

Schedule XLV-Form No. 134

Shi Ranjeet Kumar.
Upadit to Ranganigatias (mmgsy)

RAJALLI

DIVISION

SIRDALA

SUB-DIVISION

MEASUREMENT BOOK

MB No - 1252

Sch.XLV-Form No. 134

Particulars	Details of actual measure				Contents of area
	No.	L.	B.	D.	
Name of work:-	2nd and Final Bill				
	Construction of				
	road from Upadit to				
	Ranganigahs under				
	mm BSY.				
Agency:-	Sri Ranjeet Kumar				
	Vill. Fatehpur, Akbarpur,				
	Nawada.				
Agg. No.	105/SBD/mmBSY/2020-21.				
Date of commencement	19.02.2021.				
Date of completion as per	18.02.22.				
Date of actual completion -	15.6.22.				
Date of Entry :-	20.11.2022				

Abstract of cost

2/ No. 1/1	Providing and fixing				
	working Benchmark				
	----- tech. for				
	V.T.M. B.P. 13.				
3 Nos @ Rs	4181	56	204	No 12545	00
2/ No 2/2	Providing and				
	fixing working				
	reference pillar				
	----- tech. for				
	V.T.M. B.P. 13.				
10 Nos @ Rs	1893	69	204	No 18937	00

Continuation

Sch.XLV-Form No. 134

Particulars	Details of actual measure				Contents of area
	No.	L.	B.	D.	
Sl No. 3/3. clearing and grubbing road land - - - - -					
V.T.M.B.P. 14.					
0.941 H.C.R. 52970 = 33 / H.R.					49845.00
Sl No. 4/6. Construction of embankment with 1000 m load - - -					
V.T.M.B.P. 14					
441.00 m ³ @ R. 190 = 36 / m ³ R.					83949.00
Sl No. 5/7. Construction of embankment with 100 m load - - - - -					
V.T.M.B.P. 14					
5000.99 m ³ @ R. 143 = 21 / m ³ R.					716192.00
Sl No. 6/8. Construction of Subgrade and portion shoulder - - - - -					
V.T.M.B.P. 14					
5819.80 m ³ @ R. 192 = 25 / m ³ R.					1118857.00
Sl No. 7/9. Construction of granular Subbase - - - - -					
V.T.M.B.P. 15					
1527.55 m ³ @ R. 1932 = 18 / m ³ R.					2952724.00

Continuation

Sch. XLV-Form No. 134

Particulars	Details of actual measure				Contents of area
	No.	L.	B.	D.	
21 No 8/10.	W.B.M. Grading 3				
	Providing, laying				
	spreading --- ft				
	V.T.M. B.P. 15.				
	611.05 m ³ @ Rs 2595-80/m ³ Rs 1586164.				
21 No 9/11.	Construction of				
	cement concrete				
	Parapet --- ft				
	257.04 m ² @ Rs 6211-84/m ² Rs 1596691-00				
21 No 10/11.	Providing Primer				
	coat --- ft				
	V.T.M. B.P. 21				
	6540.75 m ² @ Rs 42-32/m ² Rs 283738-00				
21 No 11/12.	Providing Tack				
	coat --- ft				
	2 ft.				
	V.T.M. B.P. 22.				
	6540.75 m ² @ Rs 15-17/m ² Rs 99223-00				
21 No 12/13.	Providing mic				
	Seal Surfacing				
	--- ft				
	V.T.M. B.P. 22				
	6540.75 m ² @ Rs 179-70/m ² Rs 1176681-00				
21 No 13/16.	Recm 15 in				
	Ordinary R.M				
	Stone --- ft				

Continuation

Continuation

Sch.XLV-Form No. 134

Particulars	Details of actual measure				Contents of area
	No.	L.	B.	D.	
(iv) 900 mm Octagon					
2 Nos @ Rs 8312.72 each Rs					16625.00
31 No. 18/25					
Planting of trees					
and their maintain					
for one year					

V.T.M. B.P. 22.					
112 Nos @ Rs 844.59 each Rs					94594.00
21 No. 19/26.					
Road marking with					
hot applied					
thermo plastic					
compound -----					
V.T.M. B.P. 22.					
342.00 m ²					
@ Rs 721.95/m ² Rs					246907.00
31 No. 20/27.					
Road marking					
with hot applied					

V.T.M. B.P. 22.					
84.00 m ² @ Rs 821.61/m ² Rs					69015.00
21 No. 21/28.					
E/W reservation					
for structure					

V.T.M. B.P. 16.					
247.58 m ³ @ Rs 305.42/m ³ Rs					75616.00

Continuation

Sch.XLV-Form No. 134

Particulars	Details of actual measure				Contents of area
	No.	L.	B.	D.	
2/ No. 22/29. Providing PCC M15 in found ⁿ - - - L					
V.T.M.B.P. 17.					
75.39 m ³ @ Rs 467.92/m ³ Rs 446419 ⁰⁰					
2/ No. 23/30. Providing PCC M20 in Sub structure					
- - - - - decl. M					
V.T.M.B.P. 17.					
219.83 m ³ @ Rs 5450.47/m ³ Rs 1198177 ⁰⁰					
2/ No. 24/31. Providing and laying R.R. NP3 300 mm dia pipe					
- - - - - decl. M					
V.T.M.B.P. 17.					
40.00 m @ Rs 889.56/m Rs 35583 ⁰⁰					
3/ No. 25/32. Providing and laying 600mm dia pipe - - - - - decl. M					
V.T.M.B.P. 17.					
52.50 m @ Rs 2031.04/m Rs 106630 ⁰⁰					
2/ No. 26/33. Providing and laying 1000mm dia NP3 Pipe - - - - - decl. M					
V.T.M.B.P. 18.					
15.00 m @ Rs 3636.01/m Rs 54540 ⁰⁰					

Continuation

Sch. XLV-Form No. 134

Particulars	Details of actual measure				Contents of area
	No.	L.	B.	D.	
Sl No. 27/38 Sand filling in foundation - - - V.T.M. B.P. 18.					
1.01 m ³ @ R 522.31/m ³ R					528.~
Sl No. 28/39. Providing RCC M25 in Deck Slab - - - V.T.M. B.P. 18.					
3.69 m ³ @ R 6494.63/m ³ R					2396.5~
Sl No. 29/40. S.F.P. HYSD Bar in Super Structure - - - V.T.M. B.P. 18.					
0.49 m ³ @ R 58100.51/m ³ R					28469~
Sl No. 30/42. Providing Wef holes - - - 9.6m V.T.M. B.P. 19.					
32 Nos @ R 119.44 each R					3822~
				R	126,58,735~
Add 12% GST (+) R					1519048~
Add 1% L.C. (+) R					126587~
S.F (+) R					274613~
					/
Continuation					Cr. R 14578983~

Scanned with CamScanner