

4th on A/c Bill

40

Sch. XLV-Form No. 134

Recast

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
M.W -	Const of Road from Kodara				
	Ghat to Assi Bigha under				
	M.M.Sy (SC)				
N. Agency	Rangesh Kumar Singh				
Agg -	10/5	13.0	20.21		
D.O Start	11.01	21			
D.O Comp	10.01	22			
	Measurement				
	Nil				
	10/5/23				
	J.E				

	Ats parts of cast				
	4th on A/c Bill				
(11) (i)	Setting out the work				
	Pillar — do —				
Qty	3.00 No T.M. B.P. 35				
@ Rs.	4006 = 33/each — ₹				120195.00
(ii)	Reference Pillar — do				
Qty	10 No T.M. B.P. No 35				
@ Rs.	1833 = 57/each — ₹				18335.00
(2/2)	Clearing & grubbing				
	roadland — do —				
Qty	1.78 Hect T.M. B.P. 35				
@ Rs.	52966 = 72/Hect — ₹				94280.00
(2/3)	Excavation for Roadway				
	Cutting — do —				
Qty	255.325 m³ T.M. B.P. 35				

Continuation
 @ Rs. 75 = 57/m³ — ₹ 19795.00
 ₹ 144429.00
 c/o

BIF 2 14442900

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
(4/4) Const of emb with app					
mat. from borrow pit					
roadway cutting - do -					
Qty 153.195 m ³ T.M.B P.36					
@ Rs - 26 = 52/m ³ — ₹					4063.00
(5/5.6) Const of emb with app					
mat. obt from borrow					
pit — do —					
(i) lead up to 100m					
Qty 2658.875 m ³ T.M.B P.36					
@ Rs - 143.05/m ³ — ₹					380352.50
(ii) lead up to 1000m					
Qty 2174 = 51/m ³ T.M.B P.36					
@ Rs - 190.04/m ³ — ₹					413244.00
(6/7) Const of subgraded					
obt from borrow pits					
— do —					
Qty 1008 = 00 m ³ T.M.B P.36					
@ Rs - 191 = 72/m ³ — ₹					193254.00
(7/8) Const of G.B.C.M.I					
— do —					
Qty 918.945 m ³ T.M.B P.36					
@ Rs - 2867.35/m ³ — ₹					2633216.00
(8/9) P.L.S. riding w. 20m ³					
— do —					
Qty 729.562 m ³ T.M.B P.36					
@ Rs 3716 = 77/m ³ — ₹					2711614.00

Continuation ₹ 6480172.00

c/o

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
(9/13)	const of unreinforcement				
	P.C.C. cement concrete				
	— do —				
Qty-	876 = 00 m ³	T.M.B.P.	37		
@Rs-	6645 = 11 m ³	—	₹		5821116 = 0
(10/16)	P/R Logo board M/M				
	G.S.Y. Protect board				
	— do —				
Qty	4 No	T.M.B.P.	37		
@Rs-	9652 = 83 m ³	—	₹		38611 = 0
(11/23)	E/W in excavation				
	for structure E/W				
Qty-	89.395 m ³	T.M.B.P.	37		
@Rs =	279 = 00 m ³	—	₹		24941 = 0
(12/24)	P/L P.C.C. M/S				
	open foundation — do —				
Qty	13.674 m ³	T.M.B.P.	37		
@Rs	5269 = 48 m ³	—	₹		72055 = 0
(13/27)	P/L For R.C.C. open foundation substructure				
	— do —				
Qty	101.30 m ³	T.M.B.P.	37		
@Rs-	6053 = 25 m ³	—	₹		613194 = 0
(14/40)	P/L M/P Pipe 1000 mm dia.				
	— do —				
Qty-	22.50 M	T.M.B.P.	37		
@Rs-	4121 = 34 R.M.	—	₹		92730 = 0

Continuation

₹ 13142819 = 0

C/o

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
(15/35) Painting wall c.d					
Work — do —					
Qty 61.32 M ² T.M.B.P. 38					
@ 3 = 100 = 761 m ² — — —					6239 = 00
(16/10) PIA Primer coat					
CSV — do —					
Qty 1875 = 00 M ² T.M.B.P. 38					
@ 3 = 43 = 63 m ² — — —					81806 = 00
(17/11) PIA Thick coat (K.S.-1)					
do — — —					
Qty 1875 = 00 M ² T.M.B.P. 38					
@ 3 = 14 = 94 m ² — — —					28012 = 00
(18/12) P/L rolling m.s.s.					
do — — —					
Qty 1875 = 00 M ² T.M.B.P. 43					
@ 3 = 207 = 35 m ² — — —					388781 = 00
					₹ 13647657 = 00
Add for 24.6.3.7 — — —					1637719 = 00
Add for L. cess — — —					136477 = 00
Add for S.F. — — —					5222 = 00
					₹ 15427075 = 00
Less for 0.10% below — — —					15427 = 00
					₹ 15411648 = 00
Less for previous Bill — — —					60812 = 00
					₹ 2150886 = 00
10/5/23					
11/05/2023					

Continuation

CEP
12.05.23