

Lith on A/c bill

21

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
N.W. - Const. of road from Ramjanki Mandir to Darveshayula					
Agency - M/s Ranjipur Const. pvt. ltd.					
Agg. no. - 30 SBD 2021-22					
D.O.S. - 22-06-2021					
D.O.C. - 21-06-2022					
Date of measurements - 28/4/23					
1) P.D. MMG54 Inf. sign board.					
2) 0.24-wide TMG					
P-15 ————— 2.00 m/s					
@ Rs. 9153.49/m/s ————— Rs. 18317=0					
3) Setting Out					
Const. of ref. & working					
Benchmark					
0.24-wide TMG					
P-15 ————— 2.20 km					
@ Rs. 4015.00/km ————— Rs. 8033=0					
4) Const. of ref. pillars/Burgess					
0.24-wide TMG					
P-15 ————— 2.20 km					
@ Rs. 1845.50/km ————— Rs. 4059=00					
5) Clearing grubbing the land					
0.24-wide TMG					
P-15 ————— 0.74 Hct					
@ Rs. 52970.34/Hct ————— Rs. 39198=02					
6) Excavation of foundation of structures					
0.24-wide TMG					
P-15 ————— 199.58 m ³					
@ Rs. 279.00/m ³ ————— Rs. 50119=08					

Continuation

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
20) PTC weep holes in brick work					
25) QTY wide TMB	P- 18				64.08 nos.
@ Rs. 111.26/mo					Rs. 7121=0
21) PTC drainage spread					
26) QTY wide TMB	P- 18				4.00 nos.
@ Rs. 645.90/mo					Rs. 2584=0
22) Excav for roadway in soil very					
4) QTY wide TMB	P- 18				64.88 m ³
@ Rs. 130.83/m ³					Rs. 8488=0
23) Const. of Granular sub. base					
8) QTY wide TMB	P- 18				781.74 m ³
@ Rs. 2829.17/m ³					Rs. 2211675=0
24) PTC SIC W3M8-TT					
4) QTY wide TMB	P- 18				646.91 m ³
@ Rs. 3457.66/m ³					Rs. 2236795=0
25) Const. of PCC M30 g.t.					
13) QTY wide TMB	P- 18				180.00 m ³
@ Rs. 7381.15/m ³					Rs. 1228602=00
Total -					Rs. 7818706=00
Add 17. CGST -					Rs. 2818720=00
Add 12. CST -					Rs. 938245=00
Add 10% Sugg. Fee -					Rs. 1511332=00
					8986313=00
Less 12.01% below -					(-) Rs. 1049257=00

Continuation

7907060=0

Sch. XLV-Form No. 134

Continuation