

S/A Pinal Bill

55

Sch. XLV—Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Name of work—const. of road					
From Sumari BDDP to Tak Takwa					
Madarsa.					
Agency—Sri Mahind K. Singh.					
Agreement:-					
Date of start—29-01-2022					
Date of completion—28-01-2023					
Actual date of completion—14-07-2022					
measurement NIL					
Asst. S.E. 24/04/23 SE Asst. A.E. 24/04/23 A.E.					
<u>Abstract of cost</u>					
(1) Const. of working benchmark—					
1.945 km vide page—(49)					
@RS-10466.20/km—RS-20357=0					
(2) Const. of reference pillars—do—					
1.945 km vide page—(49)					
@RS-10818.50/km—RS-21047=0					
(3) clearing & grubbing—do—					
0.58 Hect vide page—(49)					
@RS-51128.76/Hect—RS-29658=0					
(4) const. of emb. lead room—do—					
846.59 m ² vide page—(49)					
@RS-846.54/m² Continuation RS-148102=					

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
(26/29) P/V of laying 300mm dia HPNC 37.50 m wide page (52)					
@ RS-722.06/m ² —————					RS-27079.20
(27/30) P/V planting of trees - do - (21 Nos) wide page (52)					
@ RS-819.92/each —————					RS-99210.20
(28/31) P/V E/W excavation in foundation 219.90 m ³ wide page (52)					
@ RS-264.32/m ³ —————					RS-59035.20
(29/32) P/V sand filling foundation 9.224 m ³ wide page (52)					
@ RS-400.59/m ³ —————					RS-3895.20
(30/34) P/V P.C.C m-15 grade 15.10 m ³ wide page (52)					
@ RS-6027.96/m ³ —————					RS-96720.20
(31/39) P/V R.C.C. m-25 grade - do - 90.84 m ³ wide page (52)					
@ RS-7514.30/m ³ —————					RS-682599
(32/40) P/V BACKFILLING Abutment - do - 57.60 m ³ wide page (52)					
@ RS-2840.96/m ³ —————					RS-163694.20
(33/41) P/V & weepholes - do -					

Continuation

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
80 Nos vide page - (53)					
RS-83.11/each				RS-	6649.00
(34/42) PM Laying boulder upon - do.					
78.60 m ³ vide page - (53)					
RS-2591.87/m ³				RS	276039.
35/43 PM S/A HYSD Bar - do -					
6.44 MT vide page - (53)					
RS-45965.00/MT				RS-	296072
Total RS-11211506					
Add Crst @ 12% (4)				RS-	1345381.20
Add L. cess @ 1% (4)				RS	112115.20
Add - S Fee (4)				RS-	137658
				RS-	12806658.20
108811.53% below				RS	1476608.20
				RS-	11330050.20
less provision payment				RS-	10024011
Total RS-1306039					
<i>Plinda</i> 24/04/23 S.E <i>Am</i> 24/04/23 A-6					