

308 to Final Bill

21

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
N/A - Const. of road from Sehunwa to Sirisiya Narayan Toli under mmbsy (SC)					
Agency - Jai Prakash Kr. Sharma.					
Ag. NO. - 54530/mmbsy/22-23					
Dt. of Work order - 18/11/22					
Dt. of completion as per					
Ag. - 17/11/23					
Re-Cond measurement					
① P/r & laying 30mm ϕ					
$6 \times 3 \times 2.50 = 45.00m$					
② Const. of un-rein forced RCC pavement					
$8 \times 30.00 \times 3.75m \times 0.160 = 144.00m^3$					
$1 \times 27.00 \times 3.75m \times 0.160 = 16.20$					
$3 \times 30.00 \times 3.75m \times 0.160 = 54.00$					
$1 \times 18.00 \times 3.75m \times 0.160 = 10.80$					
curve $1 \times 22.00 \times 3.75 + 5.05 \times 3.75$					
3					
$0.160 = 14.72$					
$1 \times 22.00 \times 3.75m \times 0.160 = 13.20$					
$= 226.52m^3$					
Alenda					
26/04/23					
J.E.					
12/04/23					
R.E.					

Continuation

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
<u>Abstract of Cost:</u>					
(1) Cost of benchmark pillars					
2.135 km vide P(16)					
@ Rs. 10654.36/km					Rs. 22747.00
(2) Cost of reference pillars					
2.135 km vide P(16)					
@ Rs. 10948.27/km					Rs. 23375.00
(3) Clearing & grubbing road land					
0.64 Hec. vide P(16)					
@ Rs. 49496.70/Hec.					Rs. 31678.00
(4) Cost of embankment lead up to 1000m					
604.80 m ³ vide P(17)					
402.68 ~ ~ P(27)					
1007.48 m ³					
@ Rs. 174.83/m ³					Rs. 176138.00
(5) Cost of subgrade & earthen					
1574.37 m ³ vide P(24)					
@ Rs. 176.47/m ³					Rs. 277829.00
(6) Cost of embankment lead up to 100 m					

Continuation Rs. 531,767.00

Continuation