

304 Date-16/04/22

43,87,101=00

Bobara Hortam to 10 to PMHSY Road Hortam Tak

Schedule XIV Form No. 134 (MMHSY-ST)

Agreement No-115-5BD-2020-21

M/S. ROBUST ENTERPRISES

Bareilly DIVISION

Kadwa SUB-DIVISION

Measurement Book 1528

2nd and final Bill
ABSTRACT OF COST
30

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Name of Work	Const. & Maint. of				
	Road Bobra Harigan dola				
	to PMHSY Road, under				
	PMHSY (ST).				
Agency	M/s Robust Enterprises				
Agtr. no.	115 SBD/2020-21				
Date of Work Order	07.08.2020				
Date of Completion	06.08.2021				
Actual completion	6/04/23				
N. (i)	Providing and fixing				
	of Benchmarks				

pillars

2.0 Nos with TMBg (ii)

@ Rs. 4359.93/each — Rs. 8720.00

<ii> Reference pillars

6.0 Nos with TMBg (ii)

@ Rs. 1995.0/each — Rs. 11970.00

2/2. Clearing and grubbing
 Road land

1.11 Ha with TMBg (ii)

0.25 Ha with TMBg (ii)

1.36 Ha

@ Rs. 51133.76/Ha — Rs. 69542.00

2/2. Excavation for road
 work in soil using

[illegible]

23/05/23
Executive Engineer
Rural Works Department
Works Division, Barsoi