

प्रमाणित किया जाता है कि इस मापी पुस्त
मे मशीन के द्वारा अंकित कुल 100 एक सौ
पन्ने है यह मापी पुस्त श्री...
सहायक अभियन्ता ग्रामीण कार्य विभाग
कार्य अवर प्रमण्डल...को निर्गत
किया जाता है।


सहायक अभियन्ता
ग्रामीण कार्य विभाग
कार्य प्रमण्डल, भुवनेश्वर
18/12/20

Sch. XLV - Form No. 134

_____ DIVISION

_____ SUB-DIVISION

Measurement Book

No. 2450

Name of Officer _____

Date of first entry _____

Date of last entry _____

Name of Work—
 Situation of Work—
 Agency by which work is executed—
 Date of Measurement—
 No. and date of agreement

(These four lines should be repeated at the commencement of the measurement relating to each work)

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
	<u>Record measurement</u>				
	<u>1st. on AIC Bill.</u>				
N/W:-	Const. of Road from Nakti				
	Tulia Pokhar to Ranpura				
	Road under M.M. S.Y. (S.C)				
N/A:-	Sri Amit Kumar.				
Agx. No.:-	171	S.B.D/9020-21.			
Date of start-	3.3.2021				
Date of completion-	2.3.2022.				

① Setting out pillars -					
- do - do - E.I.					
					9 NOS.
② Clearing & grubbing of					
land - do - do - E.I.					
8 x 30.00 x 3.50 =					840.00m ²
9 x 30.00 x 3.50 =					945.00m ²
10 x 30.00 x 3.50 =					1050.00m ²
11 x 30.00 x 3.50 =					1155.00m ²
1 x 4.00 x 3.50 =					14.00m ²
					4004.00m ²
③ $\div 10,000 =$					0.40 Hec.

Continuation

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
..... of E/I city wide TMS					
Page (26)					
30.0 m @ 919.82/m					27595/-
11/12 (i) 1000 stone m/s..... of E/I					
city wide TMS Page (26)					
02 No. @ 2306.83/m					4614/-
11/12 (ii) 2000 stone..... of E/I					
city wide TMS Page (27)					
06 No. @ 519.27/m					3096/-
12/13 Retroreflective sign board.....					
..... of E/I city wide TMS P (28)					
(i) 600 mm Δ - 8 No. @ 3402.72/m					27222/-
(ii) 900 mm octagon - 02 No. @ 8480.00/m					16960/-
(iii) 600 x 450 $\square$ - 02 No. @ 4524.45/m					9049/-
13/14 Planting of tree..... of E/I					
city wide TMS Page (27)					
110 Nos. @ 844.59/m					92905/-
14/15 Road marking without..... of E/I					
city wide TMS Page (27)					
227.52 m @ 721.95/m ²					164258/-
15/16 Providing and fixing mangy board					
..... of E/I city wide TMS P (27)					
05 No. @ 10825.79/m					54129/-

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
16/17 E/W in excavation foundation					
..... of E/I city wide TMB P-(27)					
		89.40m ²	@ 279.09/m ³		24951/-
17/18 Providing MIS concrete in pavement					
..... of E/I city wide TMB P-(27)					
		13.80m ²	@ 5547.97/m ²		75562/-
18/19 Plain R.C.C. in structure in foundation					
..... of E/I city wide TMB P-(28)					
		101.22m ²	@ 6344.0/m ²		642140/-
19/20 Providing and laying N.B. H.P.C.					
..... of E/I city wide TMB P-(28)					
		22.50m	@ 3724.84/m		80034/-
20/21 Painting on parapet wall.....					
..... of E/I city wide TMB P-(28)					
		61.92m ²	@ 101.40/m ²		6279/-
					Total 69,40509/-
					Add 13% G.P.T. + L.C.S. + 9,02266/-
					Add S. Fee + 92861/-
					79,35,636/-
					0.11% below as per agreement (-) 8729/-
					79,26,907/-
					Previous Payment (-) 72,14,803/-
					7,12,104/-