

Schedule XLV- Form NO.-134.

Road - Kapleshwar Chakla Musli to
BIHAR P. W. D. Sugaula road

सिमावासीय विभाग का विभाग ५५३९९ DIVISION

सिमावासीय विभाग का विभाग ५५३९९ २/६३९ SUB-DIVISION

MEASUREMENT BOOK

2359

Agency - Sri Sachidanand Singh.

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Name of Road: - Const of CD & Road from Kapileshwar- Chakla road to muslim toler Sugaring Under mmbsd(sc).					
Name of Agency: - Sri Sachidan- and Singh, Shepur, Malpur Patna -					
Agri No - 30-SBD/2021					
DOS - 23-06-2020					
DOC - 22-03-2021 (As per Agt)					

Actual DOC - 30-03-2022

Further measurement - NIL

26/04/2023
 JE

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
<u>ABSTRACT OF COST</u>					
1. Clearing & Grubbing road land -					
Qty ride TMBP-20 item ①					
0.28 H @ 5138=76/H — 2 1176/100					
2. Pcc & Fixing Bench mark pillars. —					
Qty ride TMBP-22 item ②					
0.5 MB @ 2375=98/E — 2 12802-					

3. Const of Embankment -					
Qty ride TMBP-22 item ③					
(Lead-1000m)					
266.69 m ³ @ 175.22/m ³ — 2 46729-					
(Lead-100m)					
1066.79 m ³ @ 140=13/m ³ — 2 149489-					
4. Exp in excavation for Substr					
Qty ride TMBP-22 item ④					
89.39 m ³ @ 269.32/m ³ — 2 24075-					
5. Pcc Pcc M-15 in founda ⁿ					
Qty ride TMBP-22 item ⑤					
13.77 m ³ @ 5506=28/m ³ — 2 75821-					
C.D. — 2 319785-					

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	

B of — R 319755

6. Pro pos/RCC M-20 in

Sub Sta. —

Qty vide TMBP-23 item ⑧

101.25 m³ @ 6272.4/m³ — 634976 —

7. Pro & laying RCC NPB

1000 mm dia H. pipe —

Qty vide TMBP-23 item ⑨

22.50 m @ 3287.08/m — 85209 —

8. Pro & fixing Intermediate

Sign board with logo —

Qty vide TMBP-23 item ⑧

0.57 m³ @ 10657.31/m³ — 53287 —

9. Pro & laying 300 mm dia

cable duct H. pipe —

Qty vide TMBP-23 item ⑨

15.00 m @ 916.40/m — 13746 —

10. Const of GSB for I

Qty vide TMBP-23 item ⑩

642.67 m³ @ 2873.31/m³ — 1849463 —

11. Pro & laying S. metal for III

Qty vide TMBP-23 item ⑪

223.56 m³ @ 3649.48/m³ — 815878 —

C.D. — 3772314 —

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
		B.F.			4715088
17. Plantation of tree by Road Side					
Qty side map - 24 item (12)					
73 Nos @ 819 = 92/E					59854-
18. For & fixing Cementing & manufacturing Sign Board					
Qty side map - 25 item (13)					
600mm square = 06 Nos					
@ 3640 = 59/E					21844-

16. 900mm octagon = 02 Nos					17859.00
@ 8929 = 49/E					17959-
17. 600x450mm Rect = 02 Nos					
@ 1820 = 12/E					3640-
19. For & laying hot thermoplastic					
Qty side map - 25 item (19)					
157.40m ² @ 735 = 44/m ²					115788-
20. For painting two coat with on parapet					
Qty side map - 25 item (20)					
61.92 m ² @ 95 = 12/m ²					6012
C.O.					4940386

