

MMGSY - (SIC)

Schedule XLV-Form No. 134

Musi - LO44 Kogileta Road to Tepugbaai to 10.

Agency: - Lolu Hitech works private limited.

R.O.D (Cook &)

DIVISION

Kishoregoud-1

R.O.D works

SUB-DIVISION

Teshogach

3281

MEASUREMENT BOOK

Sch. XLV—Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Name of work :- 1044 Kajeta Road					
To Tepvabari tola in Tehagachh					
Block under MMGSY (SS)					
Agency :- Jalv hitech works					
Private Limited					
Bhojpur					
Agg No :- 103/MMGSY/SBD/20-21					
D.O.W/order :- 27-07-2020					
D.O.W/completion :- 26-07-2021					
Date of M/S :- 25.04.2023					
Abstract of cost					
1) Const. of Ref & working B.M					
do - all - c - Job					
vide T.M.B Page (SS) itm (1)					
= 1.657 km @ 3369.87/- Rs 5584.00					
2) Const. of Ref. Pillar c-Job					
vide T.M.B Page (SS) itm (2)					
= 1.657 km @ 1568.24/- Rs 2598.00					
3) clearing & grubbing of					
Road land c-Job					
vide T.M.B Page (SS) itm (3)					
= 0.31 Hect @ 51109.28/- Rs 15844.00					
4) Const. of Embankment with					
1000 m lead - c-Job					
vide T.M.B Page (SS) itm (4)					
= 902.59 m ³ @ 161.96/- Rs 1,46,183.2					

Continuation

Rs =

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
			B/F	Rs	
42) Planting of Trees. c-Job					
vide T.M.S Page (61) itm (42)					
= 106 Nos @ 799.08/-				Rs	84702.00
					1
				Rs	13660418.2
ADD	2.cess	1%	(+)	Rs	136604.2
	GST	12%	(+)	Rs	1639250.2
	S-4cc		(+)	Rs	149306.2
					1
				Rs	15585578.2
Deduct (0.11%) below (-)				Rs	17144.2
				Rs	15568434.2
Deduct previous Paid bill(-)				Rs	1411552.2
					1
				Rs	1456,882.2
Rs. 25/04/23					
J.E.					
					24.04.2023
					A.E.