

4th - final Bill

28

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Name of road - Const ⁿ of road					
from 1056 Jadhwa					
School to Dhobi Nuhar toli					
Agency : Shri Manish Kumar					
Agreement No. - S2SBD (MMSY)					
2020-21					
Date of Start - 25.03.2020					
Date of Completion - 24.12.2021					
Actual Dt. of Completion - 24/12/21					
Measurement - Nil					
<u>Shila</u>					
28/01/23					
S.E.					

Abstract of Cost

- (1) P/v Constⁿ of reference work
 bench work - do -
 0.66 Km vide Page (8)
 @ Rs 86 43.73 / Km - Rs 5705.00
- (2) P/v Constⁿ of reference
 Pillar / Burjees - do -
 0.66 Km vide Page (8)
 @ Rs 4764.85 / Km - Rs 3145
- (3) P/v clearing & grading

Continuation

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
22/24) P/V and fixing 600x500 Maintenance board - do - 02 Nos. Vide Page (17) @ Rs 12569.57/each - Rs 25139.14					
23/25) P/V and fixing 600 mm Triangle board - do - 03 Nos. Vide Page No. (17) Rs 35597.71 - 28478.22					
24/27) P/V and fixing 600x450 rectangle board 02 Nos. Vide Page No (17) @ Rs 4223.66/each - Rs 8447.32					
25/28) P/V and fixing 900 mm Side Octagon board 02 Nos. Vide Page (17) Rs 8180.51/each - Rs 16361.02					
26/29) P/V and laying 300 mm dia R.C.C. Hume pipe 15.00 Rm Vide Page - (18) @ Rs 748.10/m - Rs 11221.50					

Continuation

Continuation