

27-10 Kalkaji

(GEN)

Schedule XLV-Form No. 134

R.K.D WORKS

DIVISION

KESHANGANT-1

R.K.D WORKS

SUB-DIVISION

KOCHADHANAKH

3261

MEASUREMENT BOOK

SHIKHAR ICUMAR SATHA.

Sch. XLV—Form No. 134

Sch. XLV—Form No. 134					Contents of area
Particulars	Details of actual measurement				
	No.	L.	B.	D.	
4th on A/C Bill					
Name of work - 27 to Kalkali in					
Kochadhaman Block under MMLSY					
Agency - Shekhar Kumar Saha Kishangan					
Agreement No - 235/MMLSY/SBD/2020-21					
Date of commencement - 04-03-2021					
Date of completion - 03-03-2022					
Ch. of M/S → 2/3/22					
Further measurement					
W. given 13-04-2023					
Particulars 13/04/23					
JE					

ABSTRACT OF COST					
1) construction of working BM					
0 - - - all complete					
vide TMB item (1) PH - 31					
1.875 km @ RS 3501 = 26/km RS 6566 = 00					
(2) construction of Reference					
2.0 pillars - - - all complete					
vide TMB item (2) PH - 31					
1.875 km @ RS 1629 = 19/km RS 3055 = 00					
(3) clearing & grubbing Road					
3.0 1st - - - all complete					
vide TMB item (3) PH - 31					
0.520 km @ RS 52962 = 05/HA RS 27540 = 00					
Continuation C.O. RS 37161 = 00					

Form No. 134					
Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
	5th on A/c Bill				
Name of work—	27 to	Kalkali in			
Kochadhaman	Block under MMWSY				
Agency—	Shekhar Kumar Bahadur Kishangan				
Agreement No—	235/MMWSY/SBD/2020-21				
Date of commencement—	04-03-2021				
Date of completion—	03-03-2022				

Further measurement

Nil

W
19-05-2023

JR

ABSTRACT OF COST

1) const. of working B.M.				
1.875 km VTMB PN- 41				
@ RS 3501 = 26/km			RS	6566=00
2) const. of Reference pillar				
1.875 km VTMB PN- 41				
@ RS 1629 = 19/km			RS	3055=00
3) clearing & grubbing Road and				
0.52 Ha VTMB PN- 41				
@ RS 52962 = 05/Ha			RS	27540=00
4) construction of Permanent road				
1317.49 m ³ VTMB PN- 42				
@ RS 177 = 02/m ³			RS	233222=00

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Add GST 12-0%					RS 13212073=00
Add L.C. 1-0%					RS 1585449=00
Add stamp duty free @ 1%					RS 132121=00
Add security fee @ 1%					RS 245000=00
					RS 15174643=00
Less 11% below 95 per Agg					RS 16692=00
					RS 15174643=00
					15157951=00
Less previous B.M. value TMB PN - 49C					RS 11934333=00
					RS 3223618=00
<u>Total</u>					
19.05.2023					
J.E.					