

3rd on file Bill
18

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Name of work -	Construction of road				
	from PM Gaj road				
	to Kheimpur Narwari				
	under masonry (ben.)				
Agency -	Suresh Kumar				
	Saraya, Muzaffarpur				
Ag. No. -	349 SBD of 2021-22				
Ag. Value -	Rs				
Date of work order -	25-09-2021				
Date of Completion -	24-08-2022				
Date of measurement -	N/L				

ABSTRACT OF COST					
1.	Construction of Working				
1	Benchmark - E11				
	Qty vide page 13 of TMB				
	1.59 km @	Rs 3988.55/km	-	Rs	6342=
2.	Construction of Reference				
2	Pillar Burjel - E11				
	Qty vide page 13 of TMB				
	1.59 km @	Rs 1832.19/km	-	Rs	2913=
3	Cleaning & grubbing of				
3	road Land - E12				
	Qty vide page 13 of TMB				
	0.479 Hect. @	Rs 52970.34/Hect	Rs		25373=

Continuation

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
16 B/m in c.m (1.3) in					
22 Parquet - - E11					
Qty vide page 16 of TMB					
1.01 m ² @ Rs 5660.82/m ² - h					5717=0
17 Plastering with c.m					
23 (1.4) - - E11					
Qty vide page 16 of TMB					
43.98 m ² @ Rs 161.62/m ² - h					7108=0
18 Provisioning weep holes					
25 - - E11					
Qty vide page 16 of TMB					
24 m @ Rs 109.33 Each - h					2624=0
19 Provisioning drainage splot					
- - E11					
Qty vide page 16 of TMB					
2 m @ Rs 645.90 Each - h					1292=0
20 Provisioning masonry reinforcement					
35 Board - - E11					
Qty vide page 16 of TMB					
1 no. @ Rs 10703.92 Each - h					10704=0
				h	5055924=0
Add L. (w) L.				h	50559=0
Add GST 12%				h	606711=0
Add S.F. -				h	46103=0
				h	5759297=0
Less previous payment - h					2879650=0 (-)
				h	2879647=0

10/05/2023
Continuation

10/05/23
JE