

1st on A/c Bill

1

Name of Work -
 Situation of work -
 Agency by which work is executed -
 Date of measurement -
 No. and date of agreement -
 (These four lines should be repeated at the commencement of the measurements relating to each work).

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
N/W - Cont. of Road from Hasilpur to Ray Tola.					
Agency - Sri Avinash Kumar.					
Agmt. No - 17 SBD of 2022-23					
DOS - 05.12.2022					
DOC - 04.09.2023					
Date of entry - 23/5/2023					
(1) Setting out Pillars - etc.					
- 0.60 Km					
(2) Clearing and grubbing - etc.					
$2 \times 600m \times 1.0m = 1200m^2$					
Hence $\frac{1200}{10000} = 0.12 Ha.$					
(3) Cont. of embankment with material obtained from borrow Pits - etc.					
Changay	C/S Area (m ²)	Mean Area	Length	Quantity m ³	
0.00	3.446	—	—	—	
50	4.111	3.779	50	188.938	
100	3.915	4.013	50	200.672	
150	4.496	4.206	50	210.283	
200	4.378	4.437	50	221.851	
250	4.449	4.414	50	220.678	
300	4.590	4.519	50	225.966	
Total = 1268.328m ³					

Continuation

Continuation