

4th on A/c 13/11

35

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
N/A:- Construction of road from Chak PWD Sadakse Baskuwa North Dola Road to Panapur-hauzela Panabit Bhawan Tak.					
N/A:- Astor Kumar Singh.					
Agg No:- 307 SBD/2021-22					
Date of work order:- 02.7.21					
Date of comp:- 01.7.22					
Actual Date of comp:- 30.01.23					
Measurement					
- NIL -					
30.01.23					
Abstract of cost					
(1) Const. of Refueling					
B.M. - do - E.T					
Qty vide TMB PN (24)					
1.508 km @ Rs 4017.49/RM 6058.00					
(2) Const. of ref. Pillar					
- do - do - E.T					
Qty vide TMB PN (24)					
1.508 km @ Rs 1841.75/km					
Rs = 2777.00					
(3) Clearing & grubbing of					
road lane - do -					
Qty vide TMB PN (24)					
0.450 Hq @ Rs 5290.34/Hq 2383.70					

Continuation

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
(39) 40	Planting tree & thin mat - do -				
	Qty wide TMB PN - (31)				
18 Nos @ Rs	244.09				
	190.69				
					Rs 2 15194.00
	Rs 2	74,31,33.2			= 00
Add 1% 40 Rs 2	74,31.2				= 00
Add 12% GST @ Rs 2	8,91,759				= 00
Add S. Fee Rs 2	1,09,714				= 00
	Rs 2	85,07,108			= 00
		85,07,117			= 00
Less pm pay -	1,2,35,918				= 00
	Rs 2	71,199,300			

~~08/05/23 dsh~~ ~~30/4/23~~
~~bb~~ ~~JE~~