

Schedule XLV-Form No. 134

Sankar bridge by Road

कार्यपालक अभियन्ता
कार्योन्मा कार्य विभाग
कार्य प्रमाणन, जयपुर

Gen

DIVISION

Ladania

SUB-DIVISION

1207

MEASUREMENT BOOK

Radhika Chauhan

Date of measurement—
No. and date of agreement.
(These four lines should be repeated at the commencement of the measurements relating to each work.)

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Name of work:- Constn of Road from					NH-104
Tenuahi to Sonvnsa pmsy					
and Box culvert at CH- 450m					
under pmsy (1km)					
Agency:- M/s Radhika Enterprises					
(Chandru Devi) Ram Nagari					
Sector-04, Ashiyana Nagar					
Phulwari, Patna, Bihar-80025					
Agreement No. 64-SBD/2021-22					
Agreement value-Rs 177,59,657.00					
Date of Commence - 10.12.2021					
Date of Completion - 09.12.2022					
Rate:- 14.01% below					
Date of Measurement:-					
Box culvert 2m x 6M					
① E/W excavation in foundation					
— do — do — all complete job.					
1 x 15.50m x 7.40 x 2.995					343.53m ³
2 x 16.50m x 7.05 x 0.650					22.52m ³
2 x 5.50m x 7.20 x 3.000					237.60m ³
					603.65m ³
② Road laying Accms in foundation					
— do — do — all complete job					

Continuation

Continuation



Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
					4241681-2
(11) Add LG @ 1% - A)					4241681-2
(12) Add LG @ 1% - A)					509002-2
(13) Add LG @ 1% - A)					506002-2
					7-2 4843100-2
Less 14.01% as per of					678518-2
approx					
					7-2 4164582-2
Less Previous Payment of					2080633-2
Vide p-15 of memo					
Net T.A.M. 2					2083949-2
1					

29/04/23

72