

M.B.N.O.—2445

Schedule XLV Form No. 134.

M.M.G.S.Y.  
S.C.Tadka  
Rajbhog

22

R.W.D. WORKS DIVISION  
Sakarba

R.W.D. WORKS — SUB-DIVISION

Mani Singh

M.M.G.S.Y. (2018-19)

**M**—**S**) **Measurement Book**

Mani Singh Pancharatna & Son  
Mawigni Pancharatna & Son  
To Mutha Tak.

Name of work -

Situation of work -

Agency by which work is executed -

Date of measurement -

No. and date of agreement.

(These four lines should be repeated at the commencement of the measurements relating to each work.)

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
	157 007	A/2 B/11			
Name of work :-	construction of				
	Road from Mabishipanbay				
	Seemato thutta tak				
Name of Agency :-	Rajveer Yadav				
Agreement No :-	0790D/Mg/84/18-19				
Agreement Rate :-	10/- per meter				
Date of Commencement :-	02.06.18	✓			
Date of completion :-	01.08.19.	✓			
Recorded on :-	02/06/18	✓			

① pos - setting out pillars

- - - - - 1,

0.910 Kms

2018/06/18.

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
<u>Re-Abstract of Cost.</u>					
W/work: - Construction with 5 years					
Maintenance of road open					
Maheshi Panchayat Seema & Thuthia					
Agency: Sri Ray big yearav					
Agno: - 07/5/2018/18-19					
Actual Comp. date - 01/6/2022					
(1) Setting out Reference					
Pillar & wall of Benza Morth					
= 0.810 KM (V.P-47, 9+1/3)					
(@) 13652=30/KM ————— 12421=0					
(2) Clearing & grub up					
wood land —————— do —————— do					
= 0.637 Hect (V.P-47, 9+3/2)					
(@) 48781=43/Hect ————— 31074=w					
(3) Constn of Embankment					
length - - - 100M. ————— do					
= 907.75 M <sup>3</sup> (P-47, 9+3/3)					
(@) 106=37/M <sup>3</sup> ————— 96557=l					
(4) Constn of dubh wall					
length upto 100M. ————— do					
= 233.35 M <sup>3</sup> (P-47, 9+4/4)					
(@) 146=36/M <sup>3</sup> ————— 34157=w					
(5) Constn of sub grade & shoulder					
= 2322.35 M <sup>3</sup> (P-48, 9+5/5)					
(@) 148=45/M <sup>3</sup> ————— 344753=					
Continuation					
				—————	37790042

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
<u>C.D. work</u>					
(1791) C/W inter excavation for gardenie	do	—	—	—	
= 59.596 m <sup>3</sup> (P-50, Q+1791)					
(@ 280=23/m <sup>3</sup> )		—	₹	16701/-	
(1892) P/W PCC M-15 m <sup>3</sup> form					
= 9.19 m <sup>3</sup> (P-50, Q+1892)					
(@ 650.6=23/m <sup>3</sup> )		—	₹	60344/-	
(1993) P/W PCC M-20 m <sup>3</sup> Head.					
Well. do — do					
= 67.486 m <sup>3</sup> (P-50, Q+1993)					
(@ 747.5=66/m <sup>3</sup> )		—	₹	504502/-	
2094 Layer 1000 & Rcc					
P/C 0.489 — do — do					
= 18.00 m (P-50, Q+2094)					
(@ 3594=74/m)		—	₹	53921/-	
		—	₹	61,91,039/-	
less 10% below (-) ₹ 61910.8/-					
		—	₹	5591931/-	
less previous layer (=) 5394.607/-					
payable amt : ₹ 267321/-					
<del>18/4/2023</del>	18-04-2023	<del>18/4/2023</del>	<del>18/4/2023</del>	<del>18/4/2023</del>	
je		E			
Mahesh					