

Let on A/c Bill

1

Name of Work—

Situation of Work—

Agency by which work is executed—

Date of Measurement—

No. and date of agreement

(These four lines should be repeated at the commencement of the measurement relating to each work)

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
N/W - Const ⁿ of road from L037 to Kuriya Rampurwa under MMSY					
Agency - vedprakash Pandey, vill. - Tejpurawa, Dist. No. - 09, Pandey Tola, PO - Sonawal, PS - Malahi, Dist. - E. Champaran.					
Agreement No - 28 SBO/22-23					
Dt. of work order - 15/09/22					
Dt. of completion as per Agr. - 14/09/23					
<u>Workdone</u> (Record measurement)					
① Clearing & grubbing road land including					
$2 \times 10 \times 30.00 \times 1.50m =$					$900.00m^2$
$2 \times 8 \times 30.00 \times 1.45m =$					$696.00m^2$
$2 \times 5 \times 30.00 \times 1.50m =$					$450.00m^2$
$2 \times 5 \times 30.00 \times 1.50m =$					$450.00m^2$
					$= 2496.00m^2$
					$= 0.25 Hec.$
② P/r & fixing of typical MMSY informatory sign board					$= 2 nos.$

Alinda
Continuation
31/01/23
J.E

1
31/01/23
A-E

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Abstract of Cost					
) Const ⁿ of benchmark pillar					
0.84 km vide P (2)					
10491.30/km ————— Rs. 8813.00					
) Const ⁿ of reference pillar					
0.84 km vide P (2)					
0863.38/km ————— Rs. 9125.00					
) Clearing & grubbing road land					
0.25 Hec. vide P (1)					
51133.76/Hec. ————— Rs. 12783.00					
) Const ⁿ of embankment with approved material lead up to 1000m					
225.12 m ³ vide P (2)					
174.94/m ³ ————— Rs. 39382.00					
) Const ⁿ of embankment with approved material lead up to 100m					
525.28 m ³ vide P (2)					
139.84/m ³ ————— Rs. 73455.00					
) Const ⁿ of subgrade & earthen shoulder					
1166.32 m ³ vide P (3)					
176.58/m ³ ————— Rs. 205949.00					
/					

Rs. 349,507.00

Continuation

Continuation