

4th and final Bill

39

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
<u>Name of Work :-</u> Const. of Road					
From Mainua Daxauli					
Pitch Road Tiwari Bham					
- 3/4th to Paschim Tola					
mathiya.					
<u>Agency :-</u> Akash Kumar Tiwari					
<u>Agreement No -</u> 58/SBP/MM/4SY(SC)					
of 2020-21					
<u>Date of commencement :-</u> 21.08.2020					
<u>Date of Completion :-</u> 28.07.2021					
<u>Measurement</u>					
<u>Further measurement</u> - Nil.					
<u>Abstract of cost</u>					
1/1). Providing and fixing of					
Benchmark pillar - do-do					
0.66 Km - Qty wide TMBP - (33)					
@ R. 3851.16 / km - R -					2541.50
2/2) Reference pillars - do-do					
0.66 Km - Qty wide TMBP - (33)					
@ R. 1782.5 / km - R -					1178.5
3/3) Clearing and grubbing of road					
Land do-do					
0.188 Hac - Qty wide TMBP - (33)					
@ R. 49496.7 / Hac - R.					9305.5

Continuation

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
23/23) Providing and laying Hot applied thermoplastic -					
40.00m ² - Qty wide TMAP - (36)					
@ B - 820.87/m ² - B -					32833 ~
24/24) Planting of trees by the road side - do - do					
45.0 Nos - Qty wide TMAP - (37)					
@ B - 800.38/each - R -					36013 ~
25/25) Providing and fixing erecting direction board do - do					
1 Nos - Qty wide TMAP - (37)					
@ B - 3187.35/each -					3187 ~
(26/26) Providing and fixing typical MMSY Logo Board do - do					
5.0 Nos - Qty wide TMAP - (33)					
@ B - 10954.54/each -					54772 ~
					B + 31,66,228 ~
Add 1% L.Cess -					B (+) 31,662 ~
Add 12% GST -					B (+) 3,79,94 ~
					B - 35,77,832 ~
Less 10% As per Ast -					B - 35,77,832 ~
					B - 32,20,054 ~
Less previous payment -					B - 25,30,328 ~
					B - 689,726 ~

26/05/23
A.E

JE
26/05/23

Continuation