

GOVINDPUR TO FARSAIDANGI
Schedule XLV-Form No. 134
MMGSY (ST)

R. W. D. Works

DIVISION

Kishanganj - 1

R. W. D. Works

SUB-DIVISION

Kishanganj

3352

MEASUREMENT BOOK

F A I S A L A H M A D

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
N/W: Construction of Road					
from Govindpur to Farsad-					
angi in Kishanganj Block.					
Under M.M.C.S.Y					
Agency:- Faisal Ahmad					
Agr. NO:- 38/SB/2022-23					
Date of Commencement:- 07-06-2022					
Date of completion:- 06-06-2023					
Date of M/S:-					
① P.V, Laying, Spreading & Compacting					
Stone Agg. W.B.M gr- III					
Measurement contd.					
Curve-	$2 \times 17 \times \frac{(3.75 + 6.90) \times 0.075}{2} = 13.57 \text{ m}^3$				
	$11 \times 30 \times 3.75 \times 0.075 = 92.81 \text{ m}^3$				
	$7 \times 30 \times 3.75 \times 0.075 = 59.06 \text{ m}^3$				
	$1 \times 06 \times 3.75 \times 0.075 = 1.68 \text{ m}^3$				
	(in rigid)				
	$6 \times 30 \times 3.75 \times 0.075 = 50.62 \text{ m}^3$				
	$4 \times 30 \times 3.75 \times 0.075 = 33.75 \text{ m}^3$				
	$1 \times 20 \times 3.75 \times 0.075 = 5.62 \text{ m}^3$				
	Total = 257.11 m ³				
② Cons. of Un-reinforced cement					
concrete Pavement thickness					

Abstract of cost

21

Sch. XLV—Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
(1) P.V. and fixing of working					
21 B.M. ————					
1.920 KM, (vide TMAP-11)					
@ Rs:- 3808.90/KM Rs:-					7313=00
(2) P.V. and fixing of refer.					
22 Pillars ————					
1.920 KM, (vide TMAP-11)					
@ Rs:- 1737.22/KM Rs:-					3335=00
(3) Clearing & grubbing					
23 Road land ————					
0.400 hect, (vide TMAP-11)					
@ Rs:- 51133.76/hect Rs:-					20454=00
(4) Dismantling of existing					
24 Str. like culvert ————					
(i) Brick masonry str.					
25 74.25 m ³ , (vide TMAP-11)					
@ Rs:- 231.77/m ³ Rs:-					17209=00
(ii) Cement concrete ————					
26 9.12 m ³ , (vide TMAP-11)					
@ Rs:- 484.74/m ³ Rs:-					4421=00
(5) Earthwork in excavation					
31 For str. ————					
189.78 m ³ , (vide TMAP-11)					
@ Rs:- 267.32/m ³ Rs:-					51112=00
(6) Plain Cement concrete					
32 PCC M-15 in levelling ————					

Continuation

Sch. XLV—Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Q. 41:- 819.92/nos					R/- 262374=00
					/
					Total=Rs. 9671999=00
Add 12% G. S. T (+) R/-					1160639=00
Add 1% L. Cess (+) R/-					96720=00
					Total=Rs. 10929358=00
Less 0.25% Below (-) R/-					27323=00
					Total=Rs. 10902035=00
Less Prev. pay (-) R/-					5117403=00
					Total=Rs. 5784632=00
					30/3/23
					On