

1st on 11/02/2023

1.

Name of work -

Situation of work -

Agency by which work is executed -

Date of measurement -

No. and date of agreement.

(These four lines should be repeated at the commencement of the measurements relating to each work).

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Name of work	100210	Maurice Nauton			
PWD to	Sumairpur				
Agency	Rumar Sheshnath				
NYI	Siswan Phala.				
	Laxmipur, Siswan				
Agreement no	02875	mm/sy (st)			
		2020-21			
Date of start	3/06/2022				
Date of comp	2/31/2023				
Actual date of comp	26/02/2023				

	Date of measurement -	28/2/2023
(1/1)	providing and fixing working bench marks	
	1 x 0.60 = 0.60 cum	
(2/2)	p/v reference pillar	
	1 x 0.60 = 0.60 cum	
(3/3)	cleaning and grubbing Road land - do -	
	2 x 10 x 30 x 3.50 = 2100 m ²	
	2 x 10 x 30 x 3.50 = 2100 m ²	
		24200 m ²
		= 0.42 hee
(4/4)	Box cutting from Roadway soil -	
	2 x 7 x 30 x 0.375 x 0.100 = 15.75 m ³	
	2 x 1 x 5 x 0.375 x 0.100 = 0.375 m ³	

Continuation

= 16.125 m³

Sch.XLV-Form No. 134 *pr R 3749120*

Particulars	Details of actual measure				Contents of area
	No.	L.	B.	D.	
(15/15) Road masonry on					
PCC — do —					
Qty. V.T.M.S P No (13)					
120m ² @ Rs 735.44/m ²					88253
(16/17) Plastering fixity					
erecting place					
identification Board					
Qty. V.T.M.S P No (13)					
1 nos @ Rs 3145.62/each					3146
(17/18) providing and fixing					
Masonry project work					
Qty. V.T.M.S P No (13)					
6 nos @ Rs 10882.18/each					65293
Total Rs					3905812
Add @ 12% C.W.B					468697
Add @ 1% L.C.B					39058
Add @ 10% S.F. R					38503
Total Rs					4452070
Less @ 2.89% R.A.B					128665
Bal Rs					4323405
Less previous paid					3026384
Net Total Rs					1297021
Accepted					
04/05/23					
JE					
T.V.					
04/05/23					
A.E					

Continuation