

Millsy (54)

Schedule XLV-Form No. 134

Office of the Surveyor General
Department of the Interior
Washington, D. C.

R. M. D. KRISHNANJ-1 DIVISION

M. W. - 1031 deorikrah Road to 1031 deorikrah road (RD)

R. M. D. TERHAACH SUB-DIVISION

3203

Measurement Book

Agency: - Amrit Kumar Buxar.

Assessment: ~~Chand Buxar~~ Amrit Kumar

5th & final bill

55

Sch. XLV—Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	

N/W :- Loss Deori Khosh
road to Loss Deori Khosh
road in Terbagachh
Block under Mmcsy
Scheme.

Agency :- Amit K. Buxar

Ag. No. :- 87/Mmcsy/SBD/
2020-21

dt. of start - 30/06/2020

dt. of Compl. - 29/06/2021

Actual dt. of Compl.

— 20/03/2022

measurement - nil

R.D.

19/05/25

J.E.

20.05.2023
AS.

Abstract of Cost

56

Sch. XLV—Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L	B.	D.	
① Const. of working					
B.M. vide T.M.B. P-42					
= 1.10 km @ R. 3365.87/km					
					R. 3706 =
② Const. of Ref. pillar					
vide T.M.B. P-42					
= 1.10 km @ R. 1588.24					
/km					R. 1725 =
③ clearing & grubbing					
road/land, vide T.M.B.					
P-42 = 0.218 Hect. @					
R. 51109.28/km					R. 11142 =
④ Construction of embankment					
Lead 1000m vide T.M.B.					
P-42 = 1227.88 m ³					
@ R. 161.96/m ³					
					R. 1,98,867 =
⑤ Const. of embankment					
lead 100m					
vide T.M.B. P-42 =					
645.99 m ³ @ R.					
138/m ³					R. 89146 =
⑥ Const. of sub-grade					
& of shoulder, vide					
T.M.B. P-43 = 2504.00 m ³					
@ R. 174.94/m ³					R. 3,50,580 =
⑦ Dismantling of existing					
(existing work), vide					

Continuation

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
vide TMBP-39 =					
80 Nos. @ Rs. 799.08					
/ No.					Rs. 63926 =
Total = Rs. 82,035.05 =					
Add 1% L. ren					@ Rs. 82036 = 00
Add 12% Cess					@ Rs. 984,431 = 00
Add S.F. ed					@ Rs. 962,592 = 00
Total = Rs. 93,66,321 = 00					
Less below 0.25%					
as per Ag.					(-) Rs. 23416 = 00
Total Rs. 93,42,905 =					

Less prev. paid					
Amf.					(-) Rs. 88,69,324 = 00
Total Net Rs. 4,73,581 = 00					
Net Rs. 4,72,581 = 00					
R. Dnl.					
19/05/23					
J.E.					
					20.05.2023 AV