

MMGSY (S.C.) - Year - 2019-20.

Schedule XLV-Form No. 134

M/W :- Lo22 Baria to main road Sarigachh.

Agency :- Barua kumar, Khagzia.

R. CID works

DIVISION

Kishanagar-1

R. CID works

SUB-DIVISION

Teshagachh

M B No - 3023

MEASUREMENT BOOK

6th Final bill

78

Sch. XLV—Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
N/W: - L 022 Baria to main road Sarigachhi in Terkagachhi Block under M.M. Assy scheme.					
Agency: - Barun Kumar, Khagaria.					
Ag. No. - 45/M.M. Assy/S.B.D./2020-21					
Dt. of start - 17/06/2020					
Dt. of Completion - 16/06/2021					
Actual Dt. of Completion - 05/03/2022					

Measurement - Nil				
Rd. Inv. - 08/05/23				
T.E. - 10.05.2023				

Abstract of Cost

79

Sch. XLV—Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
① Const. of working BM					
vide TM B P-64				1.27 km	
@ Rs. 3369.87/km					
				B.	4617 =
② Const. of ref. pillar					
vide TM B P-64					
1.37 km @ Rs. 1568.24					
/km				B.	2148 =
③ Clearing and grubbing					
road along vide TM B P-64					
P-64 = 0.41 Hect. @					
Rs. 51109.28/1 Hect.					
				B.	20954 =
④ Const. of embankment with approved material obtained from borrow pit lead up to 100m					
vide TM B P-64					
1248.41 m ³ @ Rs. 161.96/m ³					
				B.	202192 =
⑤ Const. of embankment					
— lead up to 100m					
vide TM B P-64					
830.18 m ³ @ Rs. 138.00/m ³					
				B.	114565 =

Continuation

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
(38) Planting of trees by road side, vide					
DMB P-70 = 137 Nos.					
@ Rs. 799.08/No. — Rs.					109473=
Total = Rs.					1,01,50,147=00
Add 12% GST — (+) Rs.					12,18,018=00
Add 1% L.Cess — (+) Rs.					10,150/=00
Add S. Fee — (+) Rs.					10,150/=00
Total = Rs.					1,15,89,819=00
Less below 0.05% — (-) Rs.					57,95=00
Total = Rs.					1,15,84,024=
Less paid amount — (-) Rs.					1,10,10,225=
Net total Rs. =					5,73,799=00
R.D. 08/05/23					
J.E.					
					10.05.23
					At