

LO34 KUARI TO THAUPARA.

Schedule XLV-Form No. 134

14451 GS

R.K.D. MOORS

DIVISION

KESHAN GANY-1

R.K.D. MOORS

SUB-DIVISION

TERHAGACHH

3267

MEASUREMENT BOOK

RGP SHAFIQUE ALAM.

6th Final Bill

64

Sch. XLV—Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
N/W = 2034 kauri to Tharapera in Terlegach block under MMGS scheme.					
Agency: — Md. Shafique, Alam Kishengari					
Ag. No. — 211/MMGS/SB/2020-21					
Dt. of start — 11.09.2020					
Dt. of Compl. — 10.09.2021					
Actual Dt. of Completion — 05/01/22					

measurement — Nil

Rd. Dt. 20/05/23

J.E.

22.05.2023
AS

Abstract of Cost

65

Sch. XLV—Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
① Const. of working 8m wide TMR P-51 = 2.552 km @ R. 3369.87/km — R. 8599=00					
② Const. of Ref. pillar 8m wide TMR P-51 = 2.552 km @ R. 1568.24/km — R. 4002=00					
③ Clearing and grubbing road land, vide TMR P-51 = 0.765 Hect. @ R. 51109.28/Hect. — R. 39099=					
④ Const. of embankment with material obtained — up to lead 100m, vide TMR P-51 = 2108.95 m ³ @ R. 161.96/m ³ — R. 341,565=					
⑤ Const. of embankment with lead up to 100m vide TMR P-51 = 1389.51 m ³ @ R. 138/m ³ — R. 191,752=					
⑥ Const. of sub-grade & shoulder vide TMR P-51 = 5953.80 m ³ @ R. 174.94/m ³ — R. 10,41,557=					

Sch. XLV—Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Total, B.F. B.			2,13,14		938 =
Less 0.09 f. as per					
Ag.			(-) B.	8526	= 00
Total = B.			2,13,06		412 = 00
Less prev. paid					
Amf.			(-) B.	20,37,780 =	
				189,68,262	= 00
Net B.			11,68,632		= 00
Rd Intl.					
J.E.					

20/05/23

22.05.23

22