

03/9/22

03/09/20

Date of last entry_

1st on A/C bill.

Name of the work-

Situation of work-

Agency by which work is executed-

Date of measurement-

No. and date of agreement-

(These four lines should be repeated at the commencement of the measurements relating to each work)

65.72713

5.18260.

88 (SBD)

20.21.

01

17.9.20

16.6.21

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Name of work: Construction & maintenance of Road & C.D. work from Barodh to Tharokha tal under Munsy (S.C).					
Agency: M15 Vikas Engineering Works - Municipality.					
Agreement No: 88.S.B.D/2020-21					
Date of Commencement: 17.09.2020					
Date of Completion: 16.06.2021					

Record measurement at - 5.01.21					
Item No. (1) P/F setting out					
Pilled - - - by EIT					
2 x 1.00 m ² = 2 m ² .					
Total = 2 m ² .					
Item No. (2) clearing & grubbing					
of vegetation - - - by EIT					
3 x 30 x 3.50 = 315 m ²					
1 x 10 x 3.50 = 35 "					
5 x 30 x 3.50 = 525 "					
1 x 20 x 3.50 = 70 "					
4 x 30 x 3.50 = 420 "					
1 x 10 x 3.50 = 35 m ²					
Total = 1400 m ²					

Continuation

C.O.

Particulars	Details of actual measurement				Comments if any
	No.	L.	B.	D.	
91 no (12/49) 200m stone					at E15
84 side TMBP-27, 91 no (12/49)					
02 nos @ Rs 615.59/mo					Rs 1231.18
51 no (12/15) Retro traffic sign					
Board					at E15
84 side TMBP-27, 91 no (12/50)					
06 nos @ Rs 3392.97/mo					Rs 20357.82
91 no (14/57) Stop Board/Start Board					
- - -					at E15
84 side TMBP-27, 91 no (14/51)					
02 nos @ Rs 8470.25/mo					Rs 16940.50
91 no (15/52) 600mm x 450mm rubble					
- - -					at E15

84 side TMBP-27, 91 no (15/52)					
02 nos @ Rs 4514.69/mo					Rs 9029.38
91 no (16/53) Road marking oil c.c					
part					at E15
84 side TMBP-28, 91 no (16/53)					
86.00m ² @ Rs 721.95/m ²					Rs 62,087.70
91 no (17/54) Plv 600mm x 57 Board					
- - -					at E15
84 side TMBP-28, 91 no (17/54)					
05 nos @ Rs 10806.27/mo					Rs 54,031.35
91 no (18/55) E15 in excavation foundation					
- - -					at E15
84 side TMBP-28, 91 no (18/55)					
15.62 m ² @ Rs 279.09/m ²					Rs 4,359.12

Continuation

Particulars	Details of actual measurement				Comments
	No.	L.	B.	D.	
91 m ² (17/56) p/v m/s concrete in					
foundn — — of E15					
Qty vide TMBP-28, 91 m ² (17/56)					
2.85 m ² @ Rs 5470.53/m ² — Rs 15,591.25					
91 m ² (20/57) plain/R.C.C concrete					
in foundn — — of E15					
Qty vide TMBP-28, 91 m ² (20/57)					
15.16 m ² @ Rs 6264.05/m ² — Rs 94,963.20					
91 m ² (21/58) p/v 1:1:4 in 60 mm 1:1:4 PC					
— — — of E15					
Qty vide TMBP-28, 91 m ² (21/58)					
7.50 m ² @ Rs 2535.31/m ² — Rs 19,015.20					
91 m ² (21/59) painting on parapet					

Wall — — of E15				
Qty vide TMBP-28, 91 m ² (21/59)				
12.48 m ² @ Rs 101.40/m ² — Rs 1265.20				
Total = Rs 31,35,010.20				
Add 12% GST — — Rs 3,76,201.20				
Add 1% L.C.E.S. — — Rs 31,350.20				
Add 1.414% S.Fee — — Rs 44,329.20				
Total = Rs 35,86,890.20				
7.81% below 0.1203 @ Rs 2,82,288.20				
Total = Rs 33,04,602.20				
Deduct prepaid Bill = Rs 25,95,343.20				
Total = Rs 7,08,259.00				
Limit As per				84
				18.04.23
Limit As per				30
Limit As per				354130.00