

1025-Bichhari Tola Je Unabegany

Schedule XLV-Form No. 134 (sc)

~~Staff~~ ~~File~~

Wazirgany

E.E. R.W.D. (W)

DIVISION
(GAY)

A.E. R.W.D. (W)

SUB-DIVISION
(WAZIR BHAN)

MEASUREMENT BOOK

2931

54112
म.प्र.
२७

37
91 Name of Work—
Situation of Work—
Agency by which work is executed—
Date of Measurement—
No. and date of agreement

(These four lines should be repeated at the commencement of the measurement relating to each work)

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
	1st on A/C Bill				
Name of work: Const of rural road for					
Babhani To Lohitwayganj					
To L.O. 2.5 under MMSY (SC)					
Agency: Manish Singh					
Agtno: 134/MMSY/SC/SBP/2021-22					
DOW: 15.7.21					
TOC: 14.4.22					
Date of measurement: 5.10.22					

(1) Const of ref & working					
Bm done all					
0.66 Km					
(2) Closing & grubbing off					
road (km) done all					
10 x 30.00 x 7.00 = 2100.00 m ²					
12 x 30.00 x 7.00 = 2520.00 m ²					
1 x 4.00 x 7.00 = 28.00 m ²					
4648.00 m ²					
or 0.46 Hect					
(3) Const of embankment					
material obtained from					
barrow pit done all					
C/O					

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Name of work - Const. of rural road from Babbarie Peta Thawary gram. To 625 under MNHSY (SC)					
Agency - Narish Singh					
Agreement No - 134/MNHSY/SC/SBD/2021-22					
Drawn - 15.7.21					
Toc - 14.4.22					
Measurement - 26/03/23					
(1/1) Const. of ref. work bag B.M.					
			0.26 km		
			$\odot 369 = 20 \text{ km}$	$H = 2451 = 00$	
(2/3) Cleaning & grubbing of road land.					
P/S			0.46 Hect		
			$\odot 52998 = 20$	$H = 24379 = 00$	
(3/5th) Const. of embankment material obtained from borrow pit obtained					
(1/2) Load up to 10000					
P/S			431.08 M ³		
			$\odot 192 = 03 \text{ M}^3$	$H = 82780 = 00$	
(2/2) Load up to 10000					
P/S			1005.85 M ³		
			$\odot 154 = 58 \text{ M}^3$	$H = 155484 = 00$	

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
(4/7) Const of Subgrade & Shoulder.					
P/5		1493.40 M ³			
		@ 176 = 84 M ³			H = 263794 = 00
(5/8) Const of G.S.B by well graded material.					
P/6		534.60 M ³			
		@ 1916 = 89 M ³			H = 1024743 = 00
(6/20) Elwin expansion					
P/6		107.88 M ³			
		@ 305 = 42 M ³			H = 32949 = 00
(7/29) Piv Pcc M-15 in leveling					
P/6		9.38 M ³			
		@ 4299 = 54 M ³			H = 40330 = 00
(8/30) Piv Pcc M-20 Foundation					
P/6		67.66 M ³			
		@ 475 = 73 M ³			H = 321705 = 00
(9/31) Piv Pcc M20 in Sub/Stru.					
P/7		42.56 M ³			
		@ 4967 = 32 M ³			H = 211489 = 00
(10/32) S/F/F 100 mm dia HP					
P/7		30.00 M			
		@ 3721 = 53 M			H = 111646 = 00

	7322114	b = 21966 = 00
		H = 2321426 = 00
Add 12% G.S.T (-)		b = 278571 = 00
Add 1% (below) (+)		H = 23214 = 00
		H = 2623211 = 00
Less 0.21% Below (-)		H = 5509 = 00
		H = 2617702 = 00
Less previous bill (-)		H = 1465913 = 00
		H = 1151789 = 00
	Limit as per allotment	
		345537.00
26/03/23		
JB	Work/Gr 26/03/23 AF	Royalty = (104144.00) 140%
	Next Royalty Due =	11658.00
		62486
	S.F =	(23467) x 40%