

ममस्य.

ममस्य (50)

Schedule XLV-Form No. 134

Rani To Tos-

R. co. 1 D Kishnagaraj-1 DIVISION

R. co. 1 D Kocha Dhaman SUB-DIVISION

3065

MEASUREMENT BOOK

MD ANI 2 AR ALAM. S.C

Particulars	Details of actual measurement				Contents of area	
	No.	L.	B.	D.		
7th on A/c Bill						
N/14 - Rani to TOS under MML Sy M,						
Kochadhaman Block						
Agency - Md Anzar Alam Kishanganj						
Assignment No - 202/MML Sy / SBD/2020-21						
Date of commencement - 09-09-2020						
Date of completion - 08-09-2021						
Further measurement						
NIT -						
Wageevaran						
19.05.2023						
JIR						
ABSTRACT OF COST						
(1) Reference pillars & Bm						
1.0						
1.35 km VTMB PN-42						
@RS 3467 = 91/KM						
RS 4682=00						
(2) Reference pillars						
2.0						
1.35 km VTMB PN-42						
@RS 1613 = 64/KM						
RS 2178=00						
(3) Clearing & grubbing Road land						
3.0						
0.405 Ha VTMB PN-42						
@RS 52962 = 05/Ha						
RS 21450=00						
(4) Const of subgrade						
7.0						
3322.80 m ³ VTMB PN-42						
@RS 190 = 07/m ³						
RS 631565=00						

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
(41) Planting of tree 44.0					
142.0 Nos VTMB PN-47					
@ RS 799 = 68/each					RS 113469=00
					RS 9176226=00
Add 12.0 y. GST					EURS 1101147=00
Add 1.0 y. L.C.					EURS 91762=00
Add ST.					EURS 188000=00
					RS 10557135=00
less 0.11 y. op per agreement EURS					11613=00
					RS 10545522=00
less previous BIV VTMB PN-47 EURS					9455052=00
					RS 1090470=00
<i>[Signature]</i> 19.05.2023 SE					
<i>[Signature]</i> 21.5.23 OC					