

MMGSY (S.C)

Schedule XLV-Form No. 134

MMGSY - Chaggaer Misadga. PMSY need to gaagi tola nahue.

R.O.D KISHAN GANJ-1

DIVISION

R.O.D TERHA GA CHH

SUB-DIVISION

Agency:- Sadaf Hassan, PMSY.

3109

MEASUREMENT BOOK

5th & Final Bill

44

Sch. XLV—Form No. 134

Form No. 101					
Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
N/P:— Gargaon road to					
Gargi Jola Mahua in					
Tehragachh Block under					
MM Acty Scheme.					
Agency:— Sadaf Hasan, Pirnea.					
Ag. No.:— 150/MM Acty/SBD/2020-21					
Dt. of start— 10/08/2020					
Dt. of completion:— 09/05/2021					
Actual Dt. of compl.— 15/05/2022					

Measurement— Nil					
Rd. No. —					
20/05/23					
J-E					
21.05.2023					
AV					

Abstract of Cost

45

Sch. XLV—Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
① Const. of working B.M. vide TMB P-32 = 0.382 km @ Rs. 3467.91/km — Rs. 1287 =					
② Const. of Ref. pillar, vide TMB P-32 = 0.382 km @ Rs. 1615.64/km — Rs. 616 = 00					
③ Clearing & grubbing road/land, vide TMB P-32 = 0.11 Hect. @ Rs. 5296.20/Hect. — Rs. 5825 =					
④ Const. of embankment material obtained — lead up to 100m, vide TMB P-32 = 73.39 m ³ @ Rs. 177.02/m ³ — Rs. 12,991 =					
⑤ Const. of embankment material obtained — lead up to 100m, vide TMB P-32 = 42.76 m ³ @ Rs. 152/m ³ — Rs. 7183 =					
⑥ Const. of Sub-grade & shoulder, vide					

Continuation

(29) P/L of HAT C (Road
marking, side TMB

P-36 @ 76.40 m² @

R. 721.85/m² — R. 55149 =

(30) Planting of trees
and flower maint.
for one yr., side

TMB P-37 = 38 No.

@ R. 799.08/No. — R. 30365 =

Total = R. 36,14,578 = 00

Add 1% L. cess — (+) R. 36146 = 00

Add GST @ 12% — (+) R. 4,33,749 = 00

Add S. fees — (+) R. 38184 = 00

Total = R. 41,22,657 =

less 0.03% below — (-) R. 1237 = 00

Total = R. 41,21,420 = 00

less prev. paid Amt — (-) R. 37,52,471 = 00

Net total/R = 368,949 = 00

Prepared. 20/05/23 Continuation

J.E.

21.05.2023
A.C.