

4th and Final Bill

4th on A/c bill

34

Sch. XLV-Form No. 134

Particulars	Details of actual measurement			Contents of area
	No.	L.	B.	
1) Const. of road from near house of Mahan ray to TQ4				
Agency:-	Maa Ganga Construction Ramnagar chaurdway.			
Agg. no:-	136	SBD	A	2020-21
D.O.S:-	23-02-2021			
D.O.C:-	22-02-2022			
A.D.O.C:-	29-04-2022			
1) Construction of rep. & working Benchmark				
Qty. vide TMB				
P-27			1.00 km	
@Rs- 4032.50/km				Rs. 4032.50
2) Const. of rep. Pillar/Burgers.				
Qty. vide TMB				
P-27			1.00 km	
@Rs- 1943.38/km				Rs. 1943.38
3) Clearing & grubbing road land.				
Qty. vide TMB				
P-27			0.30 Hct	
@Rs- 52970.34/Hct				Rs. 15891.10
4) Const. of embankment				
1000 m lead.				
Qty. vide TMB				
P-27			1523.59 m ³	
@Rs- 190.36/m ³				Rs. 290031.00
5) Const. of embankment				
100 m lead				
Qty. vide TMB				
P-27			380.90 m ³	
@Rs- 152.33/m ³				Rs. 58022.00

Continuation

35
Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
6/7 Const. of G.S.C					
Qty. vide TMB					
P-28			755.48 m ³		
@ Rs. 2882.53/m ³					Rs. 2177694.00
7/9 P/L SIC WBM III					
Qty. vide TMB					
P-28			284.06 m ³		
@ Rs. 3535.78/m ³					Rs. 1004374.00
8/10 P/A Prime Coat SS1					
Qty. vide TMB					
P-28			3257.25 m ²		
@ Rs. 43.60/m ²					Rs. 140387.00
9/11 P/A Tack Coat RS1					
Qty. vide TMB					
P-28			3257.25 m ²		
@ Rs. 14.74/m ²					Rs. 48012.00
10/12 P/L M35 20 mm thick					
Qty. vide TMB					
P-28			3257.25 m ²		
@ Rs. 214.14/m ²					Rs. 697507.00
11/18 Const. of PCC M30 grade					
Qty. vide TMB					
P-28			84.75 m ³		
@ Rs. 7319.06/m ³					Rs. 620290.00
12/15 21w ex cav. for Foundation					
Qty. vide TMB					
P-28			8.82 m ³		
@ Rs. 279.09/m ³					Rs. 2462.00
13/16 P/L First class bedding					
Qty. vide TMB					
P-29			1.58 m ³		
@ Rs. 442.52/m ³					Rs. 699.00
14/17 P/L km stone					
Qty. vide TMB					

Continuation

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
P-29	29	2.00 nos			
@ Rs-2298.65/no					Rs 4597.30
15/15 PIP Rec pipe NF3 300mm dia					
Qty-wide TMB			22.50m		
P-29	29				
@ Rs-757.46/m					Rs 17043.00
16/16 PIP 200m stone					
Qty-wide TMB			4.00 nos		
P-29	29				
@ Rs-578.22/no					Rs 2313.00
17/20 PIP Boundary pillar					
Qty-wide TMB			15.00 nos		
P-29	29				
@ Rs-519.60/no					Rs 7794.00
18/21 PIP MMGS4 Int. Sign board.					
Qty-wide TMB			2.00 nos		
P-29	29				
@ Rs-9149.08/no					Rs 18298.00
19/22 PIP Maint. board.					
Qty-wide TMB			1.00 nos		
P-29	29				
@ Rs-9149.08/no					Rs 9149.00
20/28 MMGS4 logo board					
Qty-wide TMB			1.00 nos		
P-30	30				
@ Rs-9149.08/no					Rs 9149.00
21/24 PIP Retro-ref. Cautionary Mandatory					
Int. board					
Qty-wide TMB			4.00 nos		
P-30	30				
@ Rs-3525.72/no					Rs 14103.00
22/25 PIP Green Circular board.					
Qty-wide TMB			2.00		
P-30	30				
@ Rs-4694.23/no					Rs 9388.00

Continuation

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
25 26 PIR 600x450 mm rec. board. Qty-vide TMB P-30 ————— 200 nos @Rs. 4647.15/m ² ————— Rs. 9295=00					
27 28 PIR hot thermoplastic Comp @ 2.5mm thick Qty-vide TMB P-30 ————— 200.00m ² @Rs. 721.95/m ² ————— Rs. 144390=00					
25 28 Zebra Crossing Qty-vide TMB P-30 ————— 7.80m ² @Rs. 721.95/m ² ————— Rs. 5631=00					
26 28 Planting of trees by the road side Qty-vide TMB P-30 ————— 40.00nos @Rs. 832.70/nos ————— Rs. 33508=00					
Total -					Rs. 5346002=00
Add 1% Cess -					Rs. 53460=00
Add 12% GST -					Rs. 641520=00
Add 1% Sign Fee -					Rs. 37650=00
Total -					Rs. 6118632=00
Less 0.01% below (-) Rs.					612=00
Total -					Rs. 6118020=00
Less prev. pay (-) Rs.					4797346=00
Net amount. Rs.					1320684=00
Paid 08-05-23 J.E. Rigga					
					M. S. J. 2023
					A.E.
					Rigga

Continuation

C.P.
08.05.23