

वाराये वाया करियोरुम कोट तो पोरकिन्द.

MMWSY (SC)

Schedule XLV-Form No. 134

E. F. R. W. D. (W)

DIVISION
HAFH

A. F. R. W. D. (W)

SUB-DIVISION
FATEHPUR

Sanjay Kumar

MEASUREMENT BOOK

Receipt - DT 0064656

2969

Name of Work—
 Situation of Work—
 Agency by which work is executed—
 Date of Measurement—
 No. and date of agreement

(These four lines should be repeated at the commencement of the measurement relating to each work)

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Name of Work - Construction of Road from Salaiya Kala Kariyadpur Road to Tetarkhurd under Head MMHSY(SC)					
Name of Agency - Santoy Kumar, At - Simaraha P.O. - Kabani, P.S. - Anathi, Distt - Gaya.					
Agreement No. - 88 / MMHSY / SC / 20-21					
Date of Commencement - 30.12.20					
Date of Completion - 29.09.21					
Date of measurement - 24.01.21					
1) E/W in excavation of found of Str - (1000 mm ϕ H.P.C. - 02 Nos)					
L.W. - $2 \times 2 \times 6.30 \text{ m} \times 1.40 \text{ m} \times 1.50 \text{ m}$					52.92 m^3
Pipeposts - $2 \times 1 \times 3.90 \text{ m} \times 1.50 \text{ m} \times 0.80 \text{ m}$					14.16 m^3
					58.08 m^3
					67.08 m^3
② P.V R.C.C. Manholes in open found, ... etc					

Continuation

6th and Final Bill

51

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Name of Work:- Const. of					
road from Salayyakala.					
Kareyadpur Road					
to Teparkhand.					
Under MMGSY/SC					
Agency:- Sanjay Kumar					
At- Simarkhua,					
P.O. - Kabari, P.S. - Anchi					
Dist - Gaya					
Agreement No- 85/MMGSY/SC					
SBD/2020-21					
Dt of Commencement- 30.12.2020					
Dt of Completion 29.09.2021					
Dt of Actual Completion					
14.03.2022					
Further measurement					
- Nil					
8/4/23					
J.E.					
[Signature] 8/4/23					
A.C.					

ABSTRACT OF COST

52

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
①/28 E/W in excavation for structure					
74.64 m ³ sty wide TMS					
Page no - 43/01					
@ ₹ 305.42/m ³					₹ 22797.28
②/29 P/W PCC M15 in open foundation					
6.74 m ³ sty wide TMS					
Page no - 43/02					
@ ₹ 4331.81/m ³					₹ 29196.20
③/30 P/W PCC M20 in open foundation					
47.64 m ³ sty wide TMS					
Page no - 43/3					
@ ₹ 4808.86/m ³					₹ 229094.20
④/35 P/W & laying ALP3 RCC Pipe 1000mm					
do - do -					
15.0 m sty wide TMS					
Page no - 43/04					
@ ₹ 3757.69/m					₹ 56365.20
⑤/36 P/W and laying ALP3 RCC Pipe 600mm					
7.50 m sty wide TMS					
Page no - 43/5					
@ ₹ 1201.15/m					₹ 9009.20
⑥/33 P/W PCC M20 in					

Continuation

Continuation

Continuation