

Read Name: Sri Prakash Choudhary House 40
Pmsy Read Schedule XLV-Form No. 134
Pmsy Read

Trivani gang DIVISION

Dibra SUB-DIVISION

MBNIO 821

MEASUREMENT BOOK

Sudhir Kumar

Name of Work-

Situation of Work-

Agency by which work is executed-

Date of Measurement-

No. and date of agreement

(These four lines should be repeated at the commencement of the measurement relating to each work)

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
	Record Entry				
N/Work:-	for project about highway Route 6				
	Phase Road (TSD - 97107, B & D - 422151)				
Agency -	Sudhar Kumar				
Ref to Agn -	515 B D / HH 34 / 2020-21				
D/Start -	04.01.2021				
D/Complete -	03.01.2022 As per Ag				
D/entry -	14.09.2022				
1) P/V	Heavy working B.M. = 2 Nos				
	R.P. = 6 Nos				
2) clearing & grubbing road	road by handaxe means				
	$2 \times (798 + 500) \times 3.5m = 0.91 \text{ Hec}$				
3) S.C. Cent. d. embankment	Take 60% of (graph will be submit later on)				
	100m lead $2652.58 \times 0.6 = 1591.55m^3$				
	1000m lead $284.23 \times 0.6 = 170.54m^3$				
4) Const of Subgrade					
	1x 1298m x 7.28m x 0.3m = 2834.83m ³				
5) Const of C.S.B. grade I					
	43 x 30m x 4.05m x 0.200m = 1044.9m ³				
6) P/V w. B.M. grade II					
	43 x 30m x 3.75m x 0.075m = 362.81m ³				

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
3rd on A/c Bred					
Abstract do Cost					
Further Measurement - Road					
D/Eing - 30.04.2013					
same item of No 1 to 7					
vide TMS Part (6)				P	5443055
Add cost of 13%				P	707597
Add S. Fee				P	76132
Total				P	6226784
Less below 0.07% = (-)				P	4359
Total				P	6222425
Less previous payment vide					

TMS P. 63 (7)	(-)	P	4635798
Total		P	1586727

Recd
30.04.21

NE Paper