

Schedule XLV-Form No. 134

ROAD - REO SADAK TO PASUAM 401

சிறீஸ்ரீ 194121 சிறீஸ்ரீ 49977 DIVISION

சிறீஸ்ரீ 194121 சிறீஸ்ரீ 49977 SUB-DIVISION

2904111771

2620

MEASUREMENT BOOK

Agency:- Monot Kumar

1st on A/c Bill

1

Name to work—

Situation of work—

Agency by which work is executed—

Date of measurement—

No. and date of agreement.

(These four lines should be repeated at the commencement of the measurements relating to each work.)

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
name of work:- construction					
of road from RFO sadak					
to paswan tal road under					
mmux (sc)					
Agency:- sai monoj kumar					
Agreement no:- 37 S.B.D/2021-2022					
Date of start:- 2-03-2021					
Date of completion:- 01-12-2021					
(Record measurement at) 10.11.21					
item no ① :- P/F setting					
out piles - - - of EIT					
2 X 1.00 nos = 2 nos					
total = 2 nos					
item no ② :- clearing/brush					
of vegetation - - - of EIT					
2 X 20 X 3.50 = 210 m ²					
2 X 30 X 3.50 = 210 "					
6 X 30 X 3.50 = 630 "					
2 X 30 X 3.50 = 210 "					
1 X 15 X 3.50 = 52.5 "					
Total = 1312.5 M ²					
Qty = $\frac{1312.5}{10000}$ Hect = 0.13 Hect					
Qty = 0.13 Hect					

Continuation

item 9. - Cement concrete pavement - E.D
 qty. ride + map 04
 qty = 25.5 m³
 @ Rs 7048.72/m³ = Rs 179742 =
 6

Sch. XLV—Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
item no. 10: providing					
And Fixing monkyx Bord of E.D					
Qty. ride + map 02					
Qty = 2 nos					
@ Rs 10828.15/each = Rs 21,656.30					
Total = Rs 11,80,950.00					
Add 12% G.S.T Rs 4,41,714.00					
Add 1% L.C.S Rs 11,809.50					
Add S. fee = Rs 16,651.00					
Total = Rs 14,50,740.00					
Rs = 1032 687 20					
11% S.G. — Bkko = (1) 1,12,688.20					
Total = Rs 3,12,999.20					

				Ques
				10/2/21
				J.E
				AL
Material Statement.				
(1) Scall	→	293.02 m ³ .		
(2) S/mcal	→	218.60 m ³ .		
(3) S/ccearing	→	68.17 m ³ .		
Qty: 5.24				Ques
9670				10/02/21
43016				J.E
52686				
46891				

Continuation

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Limited due to Penalty of Rs 812,414-					
Memo of Payment					
97.5.D.B		73	117-		
119.7.B		8	124-		
17.1.57.B		8	124-		
17.5.57.B		8	124-		
17.6.57.B		8	124-		169155-
Ray.B		46	891-		
S. Lee B		16	651-		
Net B	6	43	259-		
Total B	8	12	414-		

Passed for Rs 812,414- (Rupees -
 -Eight (or twelve thousand) four.
 -hundred fourteen) only

55
 5.12.22

[Signature]
 5.12.22

Executive Engineer
 R.W.D. Works Division
 Apaty
 5.12.22

Continuation

ABSTRACT OF COST and on A/c Bill

9

Sch. XLV—Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Name of work:- construction of road					
from R.E.D Sadak to paswan					
to road under mmty (99)					
Agency:- Sri Manoj Kumar					
Agreement No:- 37 S.B.D/2021-22					
Date of start:- 02.03.2021					
Date of completion:- 01.12.2021					
Item (1) P.V & fixing setting out					
pillar — — — — — at E/L					
Qty vide T.M.B P-5, Item (1)					
02 nos @ Rs 2417.66/each — — — — —					Rs 4835.32
Item (2) clearing & grubbing of					
vegetation — — — — — at E/L					
Qty vide T.M.B P-5, Item (2)					
0.13 Hec @ Rs 52920.33/Hec — — — — —					Rs 6880.64
Item (3) Construction of Embankment					
ment Soil — — — — — at E/L					
Qty vide T.M.B P-5, Item (3)					
293.02 m ³ @ Rs 154.07/m ³ — — — — —					Rs 45146.21
Item (4) P.V & laying W.B.M. hr-f					
— — — — — at E/L					
Qty vide T.M.B P-5, Item (4)					
119.66 m ³ @ Rs 2752.05/m ³ — — — — —					Rs 329310.29
Item (5) P.V & laying W.B.M. hr-f — — — — — at E/L					
Qty vide T.M.B P-5, Item (5)					
91.12 m ³ @ Rs 3457.65/m ³ — — — — —					Rs 315061.20

Continuation

Continuation