

15/11/2019

Schedule XLV-Form No. 134

Sasai Nadi Pas Jola to Mussapet Jank
under Beti Jank.

R. K. D. W. O. R. K. S.

DIVISION

KISHAN GANGU-1

R. K. D. W. O. R. K. S.

SUB-DIVISION

KOCHADHAMAN

3257

MEASUREMENT BOOK

As per the Sanyamand Kuman.

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
4th on A/C Bill					
N/W - Sarai Nadi par Tola to Durgapur					
Tank under Barijan in Kochadhaman					
Block under MMLSY					
Agency - Dayanand Kumar Kishanganj					
Agreement No - 05 / MMLSY / SBD / 2021 - 22					
Date of commencement - 04-03-2021					
Date of completion - 03-03-2022					
Further measurement					
— Nil —					
Wagon		Pillar			
19.05.2023		24/05/23			
JIE		AE			

ABSTRACT OF COST

(1) Reference & Working BM		
1.0	1.746 km VTMB PH-38	
	@RS 3501 = 26/km	RS 6113=00
(2) const of Reference pillars		
2.0	1.746 km VTMB PH-38	
	@RS 1629 = 19/km	RS 2845=00
(3) clearing & grubbing road land		
3.0	0.52 HA VTMB PH-38	
	@RS 52962 = 05/HA	RS 27540=00
(4) Dismantling of Existing str		
4.0	49.50 m ³ VTMB PH-38	
	@RS 345 = 82/m ³	RS 17118=00

(46) PIV RCC M20 M QS

20.0

11.063 m³ VTMB PN-43

@RS 8095 = 35/m³

RS 89559 = 00

(47) PIV Drainage Spout

25.0

8.0 NOS VTMB PN-43

@RS 481 = 28/each

RS 3850 = 00

(48) PIV & laying filter material

22.0

61.992 m³ VTMB PN-43

@RS 3119 = 22/m³

RS 193367 = 00

(49) Back filling behind abut

26.0

140.508 m³ VTMB PN-44

@RS 812 = 43/m³

RS 114153 = 00

(50) Const of RCC railing

27.0

10.0 m VTMB PN-44

@RS 2426 = 82/m

RS 24268 = 00

RS 13934372 = 00

Add GST 12.0%

RS 1672125 = 00

Add L.C. 1.0%

RS 139344 = 00

Add S.F.

RS 260000 = 00

RS 16005841 = 00

less 0.05% below QS per AQA RS 8003 = 00

RS 15997838 = 00

less provision 13th VTMB PN-44 RS 14475308 = 00

Wage

19.052002

212

Continuation

RS 1522530 = 00