

MMGSX (Gen)

Schedule XLV-Form No. 134

कार्य- ~~समुद्र~~ पंचायत भवन से पश्चिम बहुआरा होते हुए
समुद्र नदी लगे।

Executive Engineer
R.W.D. Work Div. Mohania

DIVISION

श्री जमील अबुल हसन, साहाय्य
कार्य अवर प्र० कुदरा

SUB-DIVISION

संवेदक- कुदरा कन्स्ट्रू. लि.
गुण- 208 BD/21-22

MB No. 576

MEASUREMENT BOOK

Sch. XLV—Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
	4th on Ape Bull				
	ABSTRACT OF COST				
Date of Entry	14. 4.23				
Item No ①	Prov 1st class working bench mark				
	Page ③	1.200 km			
	Ch	34705=76/km			61647=0
Item No ②	clearing and grubbing road				
	Page-③	0.42 HA			
	Ch	52970=33/HA			22248=0
Item No ③	Excavation of road work on bench mark				
	Page ③	7.50 m ³			
	Ch	130=83/m ³			981=0
Item No ④	const of embankment with				
	approved material				
	Page ③	4.50 m ³			
	Ch	30=23/m ³			136=0
Item No ⑤	Excavation of road work in hill				
	Page ③	7.50 m ³			
	Ch	75=57/m ³			567=0
Item No ⑥	const of embankment with 100 m ³				
	Page ③	1209.07 m ³			
	Ch	190=57/m ³			230412=0
Item No ⑦	const of embankment 100 m ³				
	Page ③	4722.09 m ³			
	Ch	149=08/m ³			712914=0
Item No ⑧	const of sub grade embankment				
	Page-③	930.48 m ³			
	Ch	192=25/m ³			178885=0

Continuation

Sch. XLV—Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Item No (26) <u>31</u> - Fencing & fixing direction Board -					
Page (33) $\Rightarrow$ 5.00 nos					
ch 11470 = 45/ech - b					57352 = 0
Item No (27) <u>32</u> - Planting of tree on shade					
Page (33) $\Rightarrow$ 32 nos					
ch 842 = 360/ech - b					26956 = 0
Item No (28) <u>33</u> - Fencing and fixing mm wry logo Board					
Page (34) $\Rightarrow$ 3.00 nos					
ch 9726 = 28/ech - b					29179 = 0
Item No (29) <u>34</u> - Extra work excavation in foundation					
Page $\Rightarrow$ (34) $\Rightarrow$ 20.310 m ³					
ch 305 = 42/m ³ - b					23917 = 0
Item No (30) <u>35</u> - Rec m/s in foundation					
Page (34) $\Rightarrow$ 14.230 m ³					
ch 6559 = 20/m ³ - b					93338 = 0
Item No (31) <u>36</u> - Plain/unrefined c/c in H wall					
Page (34) $\Rightarrow$ 75.825 m ³					
ch 6947 = 25/m ³ - b					526775 = 0
Item No (32) <u>37</u> - Rev, fix Rec H/Ls H.P					
Page (34) $\Rightarrow$ 37.50 mli					
ch 3612 = 04/mlr - b					135452 = 0
Item (33) <u>38</u> - Painting of parapet wall					
Page (34) $\Rightarrow$ 62400 m ²					
ch 100 = 76/mlr - b					6287 = 0

Continuation

ch 8811255 = 0

Sch. XLV—Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
		BF	→	b	881125520
Add 12% GST				⊕ b	105735120
Add 1% Labourers				⊕ b	884320
Add Searge charge				⊕ b	10130020
				b	1005801920
less 27.31 % below slr				⊖	274684520
				b	731117420
less Previous Payment				⊖ b	621146020
				Net Payable b	109971420
for	14.4.23	14.4.23	14.4.23	14.4.23	14.4.23
for	14.4.23	14.4.23	14.4.23	14.4.23	14.4.23