

[illegible]

23
50523
C&P

5th & 6th Bill

48

Sch. XLV-Form No. 134

Particulars	Details of actual measurement			Contents of area
	No.	L.	B.	
Name of works - Const. of road from				
Raxendva PMSY road to				
Akrota.				
Name of Agency - Bhale Shankar				
Const. of road from				
Ag. NO: - 62 SRD/20-21.				
Date of start: - 06.07.2020				
Date of completion: - 05.07.2021				
Actual date of completion: - 09.07.21				
Measurement - Nil				
14.05.2021				
J.E.				

ABSTRACT OF COST			
Date - 14.05.2023			
1. Const. of Benches &			
reference pillars etc -			
do-do. all Comp. job -			
Qty. vide T.M. B.F. (39)			
1.0 km.			
Rate 27,322 = 45/km. - Rs. 27322 =			
2. clearing & grubbing			
Road land etc-do-do all			
Comp. job -			
Qty. vide T.M. B.F. (39)			
0.35 Ha.			
Rate 58,291 = 70/Ha. - Rs. 20,413 =			

Particulars	Details of actual measurement			Contents of area
	No.	L.	B.	
3. Conf. of embankment with soil etc-do-all comp. job				
Qty. vide T.O. B.P. (40)				
3103.71 m ³				
Q.R.S. 181 = 19/03				Rs. 5,62,361/-
4. Conf. of granular sub-base by providing well graded material etc-do-all comp. job				
Qty. vide T.O. B.P. (40)				

68630 m³ Rs. 21,31,25-

5. P.V. work gully etc-do-all comp. job

Qty. vide T.O. B.P. (40)

284.06 m³

Q.R.S. 4361 = 87/03 Rs. 12,39,032-

6. P.V. & laying brick conf etc-do-all comp. job

Qty. vide T.O. B.P. (40)

2651.25 m²

Q.R.S. 50 = 29/03 Rs. 1,33,331/-

Continuation

Particulars	Details of actual measurement			Contents of area
	No.	L.	B.	D.
7. - pvg. & laying fac. val.				
etc-do do-all comp job				
Qty. vid. T. & B. P. (41)				
2651.25 m ²				
Q.R.S. 16 = 87/102				Q.R. 44,727
8. - pvg. & laying mix bed				
sub-base (mass) etc-do				
do-all comp job				
Qty. vid. T. & B. P. (41)				
2651.25 m ²				
Q.R.S. 250 = 61/102				Q.R. 6,64,430

9. - pvg. for const-etc val.				
reinforced cement concrete				
etc-do do-all comp job				
Qty. vid. T. & B. P. (41)				
181.72 m ²				
Q.R.S. 69.60 = 59/102				Q.R. 12,64,878
10. - S/F R.C.C. val etc-				
do-do-all comp job				
Qty. vid. T. & B. P. (41)				
i) Km post - 1.0 nos.				
Q.R.S. 2286294/1000				Q.R. 4,574
ii) 2000 post - 40 nos.				
Q.R.S. 642 = 33/100				Q.R. 2,569

Particulars	Details of actual measurement			Contents of area
	No.	L.	B.	D.
11. S/F/F Retain reflected				
labric sign etc-do-all				
comp job				
247. vide T.M.B.P. (42)				
i) 600mm equivalent &				
triangle - 4.0 nos.				
QRS. 3812 = 79/1001				Rs. 15,251/-
ii) 600mm x 450mm Rectangles				
2.0 nos. QRS. 5199 = 1/1001				Rs. 10,298/-
iii) 600mm x 450mm - 1.0 nos.				
QRS. 5062 = 34/1001				Rs. 5,062/-
12. Pvg. & Laying Road markings				

with hbt applied thereon plus				
comp job etc-do-all				
comp job				
247. vide T.M.B.P. (42)				
i) BT Surface - 140.0 nos				
QRS. 8310 = 58/1001				Rs. 1,16,281/-
ii) CC Surface - 60.0 nos				
QRS. 947 = 73/1001				Rs. 56,864/-
13. S/F/F of markings				
typical inborn marking sign				
band etc-do-all comp.				
job				
247. vide T.M.B.P. (43)				
3.0 nos. - Rs.				31,671/-

Particulars	Details of actual measurement			Contents of area
	No.	L.	B.	
14. E/w in excavation for found ⁿ etc-do-do-all comp. job — Qty. vide T. No. B.P. (43) 70.95 m ³ Q.R.S. 304-33/103 — Rs. 21,592/-				
15. Pvg. p.c.c. tank in found ⁿ etc-do-do-all comp. job — Qty. vide T. No. B.P. (43) 8.56 m ³ Q.R.S. 5242-62/103 — Rs. 44,877/-				

16. S.F.P. Q.C.C. and 3600 mm of etc-do-do-all comp. job — Qty. vide T. No. B.P. (43) 22.00 m ³ Q.R.S. 1282-70/103 — Rs. 28,861/-				
17. Pvg. 100A B/w (1:4) in found ⁿ etc-do-do-all comp. job — Qty. vide T. No. B.P. (44) 75.23 m ³ Q.R.S. 6131-09/103 — Rs. 4,60,016/-				
18. plastering with comp. (1:4) etc-do-do-all comp. job —				

Particulars	Details of actual measurement			Contents of area
	No.	L.	B.	
24" wide T.D.B.P. (44)				
195.78 sq ft				
ORs. 154 = 17/72				Rs. 30,183 =
19" Pvg. 1.5 mm cement				
putting etc do do all				
comp. job				
24" wide T.D.B.P. (44)				
2736 sq ft				
ORs. 49 = 92/72				Rs. 1,366 =
20" Pvg. Cement concrete				
PCC on 20" etc do do all				

comp. job				
24" wide T.D.B.P. (44)				
106 sq ft				
ORs. 62 = 88 = 72/72				Rs. 6,634 =
24" congt. etc weepholes etc				
do do = all comp. job				
24" wide T.D.B.P. (45)				
24070 sq ft				
ORs. 138 = 42/72				Rs. 3,346 =
				Rs. 69,27,155 =
Add S. Fee (4)				Rs. 83,603 =
				Rs. 70,10,758 =
24" 15.09.1.2 elowd				Rs. 10,57,923 =
24" 15.09.1.2				Rs. 99,52,835 =