

MANDI KR. GURGA

Schedule XLV-Form No. 134

MB No.:- 2788

MANDI Block's DIVISION

JOHARSA

MANDI Block SUB-DIVISION

LOTHAKHATIYA

Measurement Book

MB No.:- 2788

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
N/ Work:-	Const ⁿ of Road from PND Road to Bhe/da East Tola.				
Agency:-	Manoj Kumar Gupta				
Agreement no:-	09/SBD/MMGSY/ 21-22				
Agreement Rate -	11.02/- Below				
Date of commencement-	12.02.21				
Date of completion -	11.02.22				
Actual D.O. Compl ⁿ -	15/22/22				
Date of Entry	—				
1/(i) Benchmark Pillars					
Qty - 02 nos - wide B - 30					
Q ₁ 4328.13/m - b =	8656=0				
(ii) Reference Pillar					
Qty = 06 nos - wide B - 30					
Q ₁ 1974.29/m - b =	11846=0				
2/ clearing & grubbing Road land					
Qty = 1.21 Heft - wide B - 30					
Q ₁ 5113.70/Heft b =	61872=0				
3/3/ Const ⁿ of Embankment 100m/kef					
Qty = $\frac{840.213 \text{ m}^3}{920.97 \text{ m}^3}$ - wide B - 30					
Q ₁ 140.25/m ³ - b =	129166=0				
4/4/ Const ⁿ of Embankment 100m/kef					
Qty = $\frac{820.97 \text{ m}^3}{1135.05 \text{ m}^3}$ - wide B - 30					
Q ₁ 185.69/m ³ - b =	210767=0				
5/5/ Const ⁿ of Subgrade & Boston Shale					
Qty = 4103.499m ³ - wide B - 30					
Continuation					
Q ₁ 187.33/m ³ - b =	768708=0				

