

Chambers to 1023

Bahija Kyanca

(SC)

Schedule XLV-Form No. 134

Tankers

E.E. R.W.D. (W)

DIVISION
GHTA

A.E. R.W.D. (W)

SUB-DIVISION
TAKUPA

MEASUREMENT BOOK

2930

1st on A/c Point

1

Name of Work—
Situation of Work—
Agency by which work is executed—
Date of Measurement—
No. and date of agreement

(These four lines should be repeated at the commencement of the measurement relating to each work)

Particulars	Details of actual measurement			Contents of area
	No.	L.	B.	
Name of work - Construction of Road from Chamkha to L223 under MMGSY				
Name of Agency - Babita Kuma				
Vid + Pg - Fatehpur, Tola - Sitalpur, Distt - Gaya.				
Agreement No. - 106/MMGSY/SBD/2020-21				
Date of Commencement - 20.12.21				
Date of completion - 19.11.21				
(1) Const of Benchmark & Reference Pillar --				
(i) Const of Reference & Work bench mark -				
			0.551 KM	
(ii) Const of Reference Pillar / Bus stop --				
			0.551 KM	
(2) clearing & Grubbing road land --				
18 x 30.00 m x 7.00 m = 3780.00				
1 x 11.60 m x 7.00 m = 77.00				
				3857.00
				= 0.386 Hect

Continuation

Memo of Payment for Rs

293867.00

15

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
8% S.D. = Rs					23509.00
1% T.T. = Rs					2939.00
1% C.G.S.T. = Rs					2939.00
1% S.G.S.T. = Rs					2939.00
1% L.Cess = Rs					2939.00
Royalty = Rs					27745.00
S.F. = Rs					9935.00
Cheque = Rs					23085.00
Total					Rs 293867.00
Passed for Rs					293867.00
Carry over to next page					
Executive Engineer					

3rd on All Bill

Name of work: Construction of Road from Channokhap to 1023 Under mistry(SC)

Agency:- Babita kumar

Vill + P.O. - Fatenpur

Tola Shitalpur

Dist. - Gaya

Agreement no - 106/19/16/SC/

SRD/20202021

Dt of Commencement 20.02.2021

Dt of Completion 19.01.2021

Continuation

10/4/23
J.E

ABSTRACT OF COST

16

Sch. XLV-Form No. 134

Particulars	Details of actual measurement			Contents of area
	No.	L.	B.	
(1) 1/2				
(i) Reference and				
work of Benchmark.				
0.551 Km 8th side JMB				
(ii) Reference pillar				
& Surveyed				
0.551 Km 8th side JMB				
(2) 1/3				
0.361 Hec 8th side JMB				
(3) 2/8				
74.64 m ² 8th side JMB				
(4) 2/29				
6.75 m ² 8th side JMB				

Continuation

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
(B) 100 m lead -					
594.33 m ³ 8 th side TMS					
				Page no. 13/96	
(10/9) @ ₹ 154.58/m ³				₹ 91872=	
Const. of sub grade					
8 E/shoulder -					
957.60 m ³ 8 th side TMS P-13/10					
@ ₹ 176.64/m ³				₹ 169150=	
(10/10) Const. of G.S.B.					
Grading 1 - do					
380.63 m ³ 8 th side TMS					
@ ₹ 165.34/m ³ P-14/11				₹ 641478=	
Typical MMBS					
brn board -					
02 No 8 th side TMS					
Refer to 14/12					
(A) 9184.91/No				₹ 18370=	
				₹ 1479322=	
Add 12 f. G.S.T. @ ₹ 177519=					
Add 1 f. L.C. @ ₹ 14793=					
				₹ 1671634=	
Loss 0.12% below G-1 ₹ 2006=					
as per -				₹ 934961=	
				₹ 1669620=	
Loss previous bill -				₹ 1228828=	
				Net ₹ 440800=	

Continuation

Limits parallel

220401.00

10/11/23

T.E.

10/11/23