

3rd on H/c bill.

35

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
14/10/21 Construction of Road from Gouri dih (Mushhari to L) to Gouri Dih.					
Agency:- Mahammad Chadab Alkora					
Ag No:- 34/SAD/MM GSY (SC) 2021-22					
Ag Rate:- 12.07/- as per B.O.Q.					
D.O.S:- 26-07-2021 as per Ag-					
D.O.C:- 25-04-2022 as per Ag-					
A.O.C:- 25-04-2022					
Date of entry:-					
Abstract of cost					
(1/1) pro- setting out pillars - - - eq					
1.000 m ³ of concrete (29) m ³					
CR 3920.10/each R 3920 =					
(2/2) pro- construction of R/pillars - - - eq					
3.000 m ³ of concrete (29) m ³					
CR 1802.53/each R 5407 =					
(3/3) clearing & grubbing the Road (2nd - eq)					
0.211 m ³ of concrete (29) m ³					
CR 5292.33/each R 11123 =					
(4/4) pro- Box cutting, excavation - eq					
73.50 m ³ of concrete (29) m ³					
CR 75.52/m ³ R 5554 =					

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
			R.F.		
(26/26) pr. brick masonry					
work in cm (1.4) = 1.4					
61.22 m ² Qty dep (33) TmB					
CR 5805.88/m ² - R					355434 =
(29/29) plaster with cm					
(1.4) 1.4 brick work.					
133.69 m ² Qty dep (33) TmB					
CR 169.54/m ² - R					22665 =
(28/28) pr. 15 mm cement					
punning - - -					
28.44 m ² Qty dep (33) TmB					
CR 47.51/m ² - R					1351 =
(28/28) plaster to wall at					
232.47 m ² Qty dep (33) TmB					
CR 101.40/m ² - R					23572 =
(32/32) pr. 8 layer R.C pipe					
Np3 for 1000 ft - 1.4					
15.0 m Qty dep (33) TmB					
CR 3758.98/m ² - R					56384 =
				R	3572670 =
Add 12.4 GST (+) R					428720 =
Add 1% LC (+) R					35726 =
Add S. fee (+) R					42204 =
				R	4079320 =
Less 12.07% as per Govt. R					492373 =
				R	3586947 =
Less previous bill Amt (+) R					2510864 =
Continuation				R	1076083 =

C.S.
 P. Saini
 17/8/27
 Executive Engineer
 RWD Works Division
 Main
 17/5/23