

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
N/w :-	Construction of Road from muslim tola to mirzapur				
Agency :-	Arun Kumar Verma				
Agr No :-	24/SAD/MMSY(LSC) 2021-22				
Agr Rate :-	5.55% as per D.O.G.				
Agr value :-	Rs 35,66,532 = 00				
Dos :-	12-04-2021				
D.O.C :-	11-10-2021				
A.D.O.C :-	30-07-2022				
Date of Entry :-	18-4-22				
	<u>Abstract of Cost</u>				
(1/1)	Pro-setting out Pillars.				

1.0 No	Qty vide P(13) TMB		
	@ Rs 3893.19/Each		Rs 3893 = 00
(2/2)	Pro-const ⁿ of R/Pillars.		
2.0 Nos	Qty vide P(14) TMB		
	@ Rs 1788.46/Each		Rs 3576 = 00
(3/3)	Cleaning & grubbing for Road Pond		
0.150 Hect	Qty vide P(17) TMB		
	@ Rs 52970.33/Ha		Rs 7945 = 00
(4/4)	Excavation for Road way cutting		
37.50 m ³	Qty vide P(19) TMB		
	@ Rs 75.57/m ³		Rs 2833 = 00
(5/5)	Const ⁿ of Embankment		
912.035 m ³	Qty vide P(19) TMB		

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
			B.F	Rs	
(21/21)	Direction & space				
	identification				
1.0 Nos	Qty vide (22) Tr.B				
	@ Rs 2693.29/each			Rs	2693 = 00
(22/22)	Pro & fixing logo of				
	masonry sign board				
	----- E/c				
3.0 Nos.	Qty vide P (22) Tr.B				
	@ Rs 9239.30/each			Rs	27718 = 00
					Rs 3302243 = 00
Add 12% GST	(+)			Rs	396269 = 00
Add 1% LC	(+)			Rs	33022 = 00
Add S. fee	(+)			Rs	35837 = 00
					Rs 3767371 = 00
Less 5.55% as per agr (-)				Rs	209089 = 00
					Rs 3558282 = 00
Less previous bill Amt. (-)				Rs	2490798 = 00
					Rs 1067484 = 00
18-4-23					
JK					

4/5/23
 Executive Engineer
 RWD Works Division
 Manjhaul Bakhari
 17/5/23