

Schedule XLV-Form No. 134

WU :- Basra Kola to TGS [MMSY]

Agency :- Pershad Anjum, Purnea Gen

R.W.D. Works **DIVISION**

Kishangangaj

R.W.D. Works **SUB-DIVISION**

Kochadhaman

3368

MEASUREMENT BOOK

Particulars	Details of actual measurement				Contents of area						
	No.	L.	B.	D.							
3rd on AK Bill											
Name of work—	Bastakola to TOS in										
	Kochadhaman Block under mmbsy (4th)										
Agency—	Arshad Anjum purnea										
Agreement No—	20/mmbsy/sbd/2021-22										
Date of commencement—	19-08-2021										
Date of completion—	13-05-2022										
Record Entry											
(1) construction of WBM gull											
	10x	30.0x	3.75x	0.075 =	84.38m ³						
	3x	30.0x	3.75x	0.075 =	25.31m ³						
	1x	17.0x	3.75x	0.075 =	4.78m ³						
Extra widening on curve	2x12.65x0.70+0.50x0.075 = 1.14m ³										
					115.61m ³						
W. J. E. 06.04.2023											
(2) construction of pcc m30											
pavement — all complete											
	5x	30.0x	3.75x	0.160 avg =	90.0m ³						
	1x	7.0x	3.75x	0.160 avg =	4.20m ³						
					94.20m ³						
Extra widening on curve											
	7x	9.65x	0.70+0.50x	0.160 avg =	0.93m ³						
					95.13m ³						
W. J. E. 25.05.2023											

Sch. XLV—Form No. 134

Sch. XLV—Form No. 134					Contents of area
Particulars	Details of actual measurement				
	No.	L.	B.	D.	
<u>ABSTRACT OF COST</u>					
<u>(1) Const of Reference BM</u>					
2.0	0.407 KM VTMB PN-13				
	@RS 3901=26/KM				RS 1425=00
<u>(2) Const of Reference pillars</u>					
2.0	0.407 KM VTMB PN-13				
	@RS 1629=19/KM				RS 663=00
<u>(3) Clearing & grubbing Land</u>					
3.0	0.08 HA VTMB PN-13				
	@RS 52962=65/HA				RS 4237=00
<u>(4) Const of Embankment</u>					
4.0	83.48 m ³ VTMB PN-14				
	@RS 177=02/m ³				RS 14778=00
<u>(5) Const of Embankment</u>					
5.0	55.66 m ³ VTMB PN-14				
	@RS 152=00/m ³				RS 8460=00
<u>(6) Const of subgrade & shoulder</u>					
6.0	905.65 m ³ VTMB PN-14				
	@RS 190=07/m ³				RS 153130=00
<u>(7) Const of GRS Graveling I</u>					
7.0	263.95 m ³ VTMB PN-14				
	@RS 3050=05/m ³				RS 805061=00
<u>(8) F/W in Excavation for Stru</u>					
15.0	138.996 m ³ VTMB PN-14				
	@RS 305=42/m ³				RS 42452=00

Continuation

Sch. XLV—Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
					BF RS 3470651=00
less 6.15.1. below 98 per A88					RS 213445=00
					RS 3257206=00
less previous Bill VTMBPN-16					RS 991360=00
					RS 2265846=00
W. Geeray					
25.05.2023					
JE					